

January 19, 2006

Via Email

Ms. Amy McLaughlin
U.S. Environmental Protection Agency, Region IV
4WD-SRTMB
61 Forsyth Street, S.W.
Atlanta, Georgia 30303-3104

Subject: Stakeholder Progress Report for January 3rd to Jan 26th

Dear Ms. McLaughlin:

Drilling Activities (01/03/05 -01/26/06):

- 1) Rotasonic drill crew began 9-day shift on Wednesday January 4th to Thursday January 12th; Crew completed shift and were off for 4 days; Completed installation of well FW-15B and 8-inch casing in wells FW-19B (South Lagoon area) and FW-17B;
- 2) Rotasonic drill crew began 10-day shift on Tuesday January 17th to Thursday January 26th; rig installing 8-inch casing in wells FW-18B through 21B prior to breaking for 4-days off;
- 3) Cable tool crew on break until mid-February;
- 4) Well development continued from Dec to January 16th;

Westbay Installation Sampling Activities (01/09/06-01/24/06):

- 1) Westbay mobilized to Site on January 9th and started installation of multi-port systems; Westbay completed installation and demobed from Site on January 17th;
- 2) Westbay completed installation of five additional system (total of seven systems); Wells FW-10B through FW-16B currently have Westbay systems installed;
- 3) Westbay sample ports were purged of 3 to 5 well volumes prior to collecting groundwater samples;
- 4) Wells FW-11B, -13B, -14B and -15B have been sampled to date; Sampling of wells FW-10B, -12B, -16B anticipated to be complete by January 24th;

General Schedule:

- 1) The Rotasonic rig crew will begin 4-inch well installations for remaining wells starting with the next shift on February 1st;
- 2) Westbay will be mobilized for remaining 7 wells (5 required and 2 optional wells), once all well drilling and development is completed in late February.

**Upper Floridan Monitor Well Installation Status
Beazer-Koppers Site, Gainesville Florida**

Well ID	18" Casing (Cable tool)	12" Casing (Cable tool)	8" Casing (Sonic)	4" Casing (Sonic)	Open Hole (Sonic)	4-in Stainless Steel	Description
PHASE I – Transect Wells							
FW-10B	Y	Y	Y	N/A	N/A	Y	Transect Floridan MP Well
FW-11B	Y	Y	Y	N/A	N/A	Y	Transect Floridan MP Well
FW-12B	Y	Y	Y	N/A	N/A	Y	Transect Floridan MP Well
FW-13B	Y	Y	Y	N/A	N/A	Y	Transect Floridan MP Well
FW-14B	Y	Y	Y	N/A	N/A	Y	Transect Floridan MP Well
FW-15B	Y	Y	Y	N/A	N/A	Y	Transect Floridan MP Well
FW-16B	Y	Y	Y	N/A	N/A	Y	Transect Floridan MP Well
FW-17B	Y	Y	Y				Transect Floridan MP Well
PHASE II – Source-Area Wells							
FW-18B	Y	Y					Process Area Floridan MP Well
FW-19B	Y	Y	Y				South Lagoon Floridan MP Well
FW-20B	Y	Y	Y				North Lagoon Floridan MP Well
FW-21B	Y	Y					Drip Track Floridan MP Well

**Westbay Installation and Sampling Status
Beazer-Koppers Site, Gainesville Florida**

Well ID	Well Developed	Westbay Installed	Purged Sample Zones	Samples Collected	Description
PHASE I – Transect Wells					
FW-10B	Y	Y	Y		Transect Floridan MP Well
FW-11B	Y	Y	Y	Y	Transect Floridan MP Well
FW-12B	Y	Y	Y		Transect Floridan MP Well
FW-13B	Y	Y	Y	Y	Transect Floridan MP Well
FW-14B	Y	Y	Y	Y	Transect Floridan MP Well
FW-15B	Y	Y	Y	Y	Transect Floridan MP Well
FW-16B	Y	Y	Y		Transect Floridan MP Well
FW-17B					Transect Floridan MP Well
PHASE II – Source-Area Wells					
FW-18B					Process Area Floridan MP Well
FW-19B					South Lagoon Floridan MP Well
FW-20B					North Lagoon Floridan MP Well
FW-21B					Drip Track Floridan MP Well

FIGURE 1. LOCATIONS OF EXISTING, NEW, AND PROPOSED UPPER FLORIDAN AQUIFER WELLS

