



November 8, 2013

W. Russell Kestle, Jr. PG  
Remedial Project Manager  
Superfund Division, Region 4  
U. S. Environmental Protection Agency  
61 Forsyth Street SW  
Atlanta GA 30303-8909

**VIA EMAIL**

Subject: **October 2013 Monthly Progress Report**

Dear Mr. Kestle:

On behalf of Beazer East, Inc. (Beazer), attached is the October 2013 Monthly Progress Report for the Cabot/Koppers Superfund Site in Gainesville, Florida. If you have any questions or comments, please contact me.

Sincerely,

A handwritten signature in blue ink, appearing to read 'Gregory W. Council'.

Gregory W. Council, P.E.  
Principal Engineer

cc: Scott Miller, EPA  
Kelsey Helton, FDEP  
John Mousa, ACEPD  
Amy Schafer, City of Gainesville  
Rick Hutton, GRU  
Carrie McCoy, Black & Veatch  
John Herbert, GeoHydro Consultants  
Patricia Cline, Community Technical Advisor  
Linda Paul, Koppers, Inc.  
Mitchell Brouman, TRMI  
Mike Slenska, TRMI  
Donna Kopach, TRMI  
Jim Erickson, Tetra Tech

**October 2013  
MONTHLY PROGRESS REPORT  
Cabot/Koppers Superfund Site  
Gainesville, Florida**

---

**1. Compliance Actions:**

- Beazer's Operation and Maintenance (O&M) Contractor performed routine treatment plant O&M services for the groundwater extraction and pretreatment system.
- Remedial Design activities are presently being conducted.

**2. Sampling/Test Results and Data:**

- Instantaneous flow rates and totalizer volumes were measured in each extraction well.
- The bi-weekly passive NAPL recovery program continues at Upper Hawthorn monitoring wells: 3.85 gallons of NAPL were removed from Upper Hawthorn wells during the past month (3 recovery events). A total of 553 gallons have been bailed or pumped since the start of the NAPL recovery program on June 19, 2004. The attached table provides details of the NAPL recovery volumes by well and date.
- In addition, NAPL was removed from 11 temporary injection points installed in the Former Process Area as part of the In-Situ Geochemical Stabilization (ISGS) program. This is a pilot demonstration for full scale design. Two NAPL recovery events were conducted during the month, resulting in 113 gallons removed.
- NAPL was removed from five newly-installed Upper Hawthorn recovery wells installed in the Former Process Area as part of the ISGS program. Three NAPL recovery events were conducted during the month, resulting in 88.5 gallons removed.
- Measurable product was gaged at temporary Upper Hawthorn ISGS injection points 220N 340E and 240N 380E on October 30, 2013. These will be included in next product recovery event.
- A total of 4,415,252 gallons of groundwater were recovered by the Surficial Aquifer drains and extraction well system during the past month (system run time of 739 hours). The average recovery rate for the month was approximately 99.6 gallons per minute (gpm). The recovery for each component is listed below.
  - Surficial Aquifer
    - Perimeter Extraction Wells: 691,173 gallons
    - Former North Lagoon Drain: 624,380 gallons
    - Former Drip Track Drain: 505,250 gallons
    - Former Process Area Drain: 454,040 gallons
    - Former South Lagoon Drain: 475,790 gallons
  - Upper Floridan Extraction Wells
    - FW-6: 32,023 gallons
    - FW-21B: 95,451 gallons
    - FW-31BE: 989,460 gallons
    - FW-32BE: 547,685 gallons

Approximately 315.6 million gallons have been recovered from the Surficial Aquifer extraction wells and four drains since the start of the Surficial Aquifer containment system in January 1995.

For the month, the total volume of water treated and discharged to the GRU wastewater system was 2,821,000 gallons. The remaining portion of the water, from Upper Floridan Aquifer wells, was treated and used for irrigation.

The entire system was shut down for five hours to remedy an effluent pump failure. The Former South Lagoon and Former Process Area groundwater drain pumps were turned off for approximately 9.5 hours to pump and clean clarifiers and to treat backwash water.

### **3. Plans, Reports, Deliverables and Procedures Completed:**

- 2013 First Semi-annual Comprehensive Groundwater Monitoring Report submitted October 3, 2013.
- Surveying at properties in the Stephen Foster Neighborhood.
- Interviews of Stephen Foster neighborhood property owners and residents.
- Periodic maintenance checks and inspections.
- Treatment-plant component maintenance and repair as needed.
- Irrigation-system carbon breakthrough sample collection for VOCs and SVOCs.
- EW-2 flow meter rebuilt and pump replaced.
- Replace pump at EW-16 and install new jet pump at EW-10.
- Repair line at EW-1
- Pull and clean pump at EW-8.
- 72 drums of PPE, spent filters, plastic, groundwater treatment sludge, DNAPL and water, and spent carbon disposed.
- On-property irrigation using treated groundwater from FW-6, FW-21B, FW-31BE, and FW-32BE.
- Status meeting held between Beazer and EPA on October 30, 2013.

### **4. Upcoming Actions:**

- Continuation of surveying activities in the Stephen Foster neighborhood (physical features, topography, and landscaping).
- Execution of pilot soil replacement project at a residential property adjacent to the Beazer Property, pending approval of the November 6, 2013 *Pilot Plan: Off Property Soil Replacement*
- Interviews of Stephen Foster neighborhood property owners and residents.
- NAPL collection at Upper Hawthorn monitoring wells: bi-weekly.
- NAPL collection at temporary Upper Hawthorn ISGS injection points: bi-weekly.
- Measurable product was gaged at temporary Upper Hawthorn ISGS injection points 220N 340E and 240N 380E on October 30, 2013. These will be included in next product recovery event.
- Fourth quarter groundwater sampling event: planned for November 18-22, 2013.
- Routine inspection, operation, maintenance, and monitoring.
- Resubmission of the *Remedial Design Work Plan* to address EPA comments.

### **5. Schedule Status:**

- The current remedial design schedule is attached.
- No significant delays were encountered during the reporting period.

**6. Plan/Schedule Modifications:**

- Minor schedule modifications were made to the schedule submitted last month.

**7. Community Involvement:**

- Tetra Tech's Community Coordinator has contacted several residents in the Stephen Foster neighborhood, and has been working closely with the city's project manager for the Stephen Foster soil replacement work.
- Beazer contractors participated in a community workshop on Florida-Friendly landscaping that was organized by the City of Gainesville on October 26.
- Future community involvement activities will be coordinated with EPA.

Hawthorn Group Passive NAPL Recovery (Page 1 of 5)

Well Date	HG-9S		HG-10S		HG-10D		HG-11S		HG-12S		HG-12D		HG-15S		HG-16S		HG-16D		FW-6		Total Vol. removed (gal)
	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	
6/19/2004	0.25		2.42		0.17		2.74		1.04		1.13		NM		1.08		NM		NM		-
7/7/2004	0.4		3.25		Stain		2.44		Stain		Stain		ND		0.75		ND		ND		-
7/20/2004	NM	0.1	3.24	0.8	ND	0	3.08	0.8	1.74	0.2	NM	Trace	NM	NM	1.74	0.1	NM	NM	NM	NM	2
8/3/2004	ND	0	3.29	0.3	ND	0	2.78	0.3	2.39	Trace	ND	0	ND	0	1.38	0.65	ND	0	ND	0	1.25
8/10/2004	ND	Trace	1.2	0.3	ND	0	2.69	0.4	2.25	0.5	NM	0	ND	0	0.5	0.2	ND	0	ND	0	1.4
8/17/2004	NM	0	3.03	0.7	NM	0	3.16	0.8	2.37	0.6	NM	0	ND	0	1.4	0.6	ND	0	ND	0	2.7
8/24/2004	NM	0	3.01	0.6	NM	Trace	1.27	0.4	0.39	0.3	NM	Trace	ND	0	1.24	0.3	ND	0	ND	0	1.6
8/31/2004	ND	0	2.87	0.2	ND	0	1.36	0.1	1.32	0.1	ND	0	ND	0	NM	0.1	ND	0	ND	0	0.5
9/8/2004	NM	0	2.09	0.6	NM	0	2.03	0.5	1.38	0.5	NM	0	ND	0	NM	0	ND	0	ND	0	1.6
9/14/2004	ND	0	3.21	0.5	NM	0	0.61	0.1	2.49	0.4	MN	0	1.94	0.3	1.9	0.3	ND	0	ND	0	1.6
9/21/2004	NM	0	2.76	0.6	NM	0	0.5	0.1	0.68	0.1	ND	0	NM	0	2.24	0.1	ND	0	ND	0	0.9
9/28/2004	ND	0	2.64	0.5	ND	0	1.88	0.2	1.15	0.2	NM	0	0.82	0.1	NM	0	ND	0	ND	0	1
10/5/2004	ND	0	4.85	0.8	Stain	0	1.3	0.25	1.6	0.3	ND	0	0.37	0.06	2.09	0.3	ND	0	ND	0	1.71
10/12/2004	ND	0	3.46	0.4	ND	0	3.12	0.4	1.88	0.3	ND	0	1.97	0.1	Stain	0.1	ND	0	ND	0	1.3
10/20/2004	ND	0	2.33	0.4	ND	0	2.58	0.4	1.27	0.2	ND	0	1.4	0.2	Stain	0.1	ND	0	ND	0	1.3
10/26/2004	ND	0	3.65	0.6	ND	0	3.94	0.6	1.89	0.3	ND	0	2.37	0.4	3.48	0.6	ND	0	ND	0	2.5
11/2/2004	ND	0	2.8	0.5	ND	0	3	0.5	2.4	0.4	ND	0	1.07	0.2	2.15	0.3	ND	0	ND	0	1.9
11/9/2004	ND	0	2.74	0.5	ND	0	2.16	0.4	2.51	0.4	ND	0	1.69	0.3	1.26	0.2	ND	0	ND	0	1.8
11/16/2004	ND	0	2.57	0.4	ND	0	2.38	0.4	1.37	0.2	ND	0	0.5	0.1	1.11	0.2	ND	0	ND	0	1.3
11/23/2004	Stain	0	3.16	0.5	St. Stain	0	3.23	0.5	1.86	0.3	ND	0	1.4	0.2	1.85	0.3	ND	0	ND	0	1.8
11/30/2004	ND	0	2.21	0.4	ND	0	3.77	0.6	2.2	0.4	ND	0	1.74	0.3	2.35	0.4	ND	0	ND	0	2.1
12/8/2004	ND	0	3.08	0.5	ND	0	3.24	0.5	1.8	0.3	ND	0	1.23	0.2	1.84	0.3	ND	0	ND	0	1.8
12/14/2004	ND	0	3.34	0.5	ND	0	3.92	0.6	2.16	0.3	ND	0	1.48	0.2	2.33	0.4	ND	0	ND	0	2
1/5/2005	ND	0	3.57	0.6	ND	0	5.51	0.9	2.8	0.4	ND	0	2.37	0.4	3.59	0.6	ND	0	ND	0	2.9
1/11/2005	ND	0	2.68	0.4	ND	0	3.41	0.6	1.82	0.3	ND	0	1.77	0.3	1.89	0.3	ND	0	ND	0	1.9
1/20/2005	ND	0	2.82	0.5	ND	0	3.03	0.5	1.63	0.3	ND	0	1.46	0.2	1.62	0.2	ND	0	ND	0	1.7
1/27/2005	ND	0	3.14	0.5	ND	0	3.73	0.6	2.04	0.3	ND	0	1.9	0.3	2.12	0.4	ND	0	ND	0	2.1
2/8/2005	ND	0	3.44	0.5	ND	0	4.77	0.8	2.57	0.4	ND	0	2.35	0.4	3.42	0.6	ND	0	ND	0	2.7
2/15/2005	ND	0	3.5	0.6	ND	0	5.38	0.9	2.85	0.5	ND	0	2.56	0.4	3.21	0.5	ND	0	ND	0	2.9
2/22/2005	ND	0	2.67	0.4	ND	0	3.69	0.6	2.05	0.3	ND	0	1.8	0.3	1.49	0.2	ND	0	ND	0	1.8
3/1/2005	ND	0	3.12	0.5	ND	0	4.43	0.7	2.45	0.4	ND	0	2.16	0.3	2.69	0.4	ND	0	ND	0	2.3
3/11/2005	ND	0	2.67	0.4	ND	0	3.48	0.6	1.9	0.3	ND	0	1.5	0.2	1.95	0.3	ND	0	ND	0	1.8
3/15/2005	ND	0	2.6	0.4	ND	0	3.57	0.6	1.87	0.3	ND	0	1.39	0.2	1.82	0.3	ND	0	ND	0	1.8
3/22/2005	ND	0	2.26	0.4	ND	0	3.5	0.6	2.06	0.3	ND	0	2.05	0.3	1.29	0.2	ND	0	ND	0	1.8
3/29/2005	ND	0	2	0.3	ND	0	2.38	0.4	2.1	0.3	ND	0	2.33	0.4	2.91	0.5	ND	0	ND	0	1.9
4/6/2005	ND	0	2.61	0.4	ND	0	2.74	0.4	1.4	0.2	ND	0	1.92	0.3	1.38	0.2	ND	0	ND	0	1.5
4/14/2005	ND	0	3.24	0.5	ND	0	3.29	0.5	1.37	0.2	ND	0	1.92	0.3	1.33	0.2	ND	0	ND	0	1.7
4/19/2005	ND	0	2.64	0.4	ND	0	3.34	0.5	1.75	0.3	ND	0	1.66	0.3	1.84	0.3	ND	0	ND	0	1.8
4/27/2005	ND	0	1.76	0.3	ND	0	1.98	0.3	1.59	0.3	ND	0	2.13	0.4	1.42	0.2	ND	0	ND	0	1.5
5/3/2005	ND	0	2.3	0.4	ND	0	2.77	0.4	1.32	0.2	ND	0	1.69	0.3	1.04	0.2	ND	0	ND	0	1.5
5/12/2005	ND	0	2.61	0.4	ND	0	3.22	0.5	1.86	0.3	ND	0	1.71	0.3	1.85	0.3	ND	0	ND	0	1.8
5/17/2005	ND	0	2.3	0.4	ND	0	2.75	0.4	1.61	0.3	ND	0	0.83	0.1	1.63	0.3	ND	0	ND	0	1.5
5/24/2005	ND	0	2.15	0.4	ND	0	1.58	0.3	2.33	0.4	ND	0	1.34	0.2	1.89	0.3	ND	0	ND	0	1.6
6/1/2005	ND	0	2.62	0.4	ND	0	2.36	0.4	1.04	0.2	ND	0	1.91	0.3	1.02	0.2	ND	0	ND	0	1.5
6/9/2005	ND	0	1.6	0.3	ND	0	1.97	0.3	1.11	0.2	ND	0	1.31	0.2	1.43	0.2	ND	0	ND	0	1.2
6/15/2005	ND	0	1.3	0.2	ND	0	1.57	0.3	1.17	0.2	ND	0	1.54	0.2	1.42	0.2	ND	0	ND	0	1.1
6/22/2005	ND	0	1.81	0.3	ND	0	1.62	0.3	1.65	0.3	ND	0	1.64	0.3	1.6	0.3	ND	0	ND	0	1.5
6/28/2005	ND	0	3.01	0.5	ND	0	3.21	0.5	1.12	0.2	ND	0	1.93	0.3	1.33	0.2	ND	0	ND	0	1.7
7/7/2005	ND	0	3.06	0.5	ND	0	0.87	0.1	2	0.3	ND	0	1.73	0.3	1.63	0.3	ND	0	ND	0	1.5
7/13/2005	ND	0	2.37	0.4	ND	0	1.98	0.3	1.2	0.2	ND	0	0.79	0.1	1.3	0.2	ND	0	ND	0	1.2
7/19/2005	ND	0	2.12	0.3	ND	0	1.71	0.3	1.02	0.2	ND	0	0.64	0.1	1.02	0.2	ND	0	ND	0	1.1
7/26/2005	ND	0	1.43	0.2	ND	0	0.87	0.1	0.76	0.1	ND	0	1.84	0.3	1.23	0.2	ND	0	ND	0	0.9
8/2/2005	ND	0	1.37	0.2	ND	0	0.76	0.1	0.62	0.1	ND	0	1.85	0.3	1.2	0.2	ND	0	ND	0	0.9
8/9/2005	ND	0	1.52	0.2	ND	0	0.65	0.1	0.98	0.2	ND	0	1.9	0.3	1.59	0.3	ND	0	ND	0	1.1
8/16/2005	ND	0	1.55	0.2	ND	0	0.62	0.1	0.86	0.1	ND	0	2.04	0.3	1.46	0.2	ND	0	ND	0	0.9
8/23/2005	ND	0	1.57	0.3	ND	0	0.83	0.1	1.06	0.2	ND	0	2.14	0.4	1.68	0.3	ND	0	ND	0	1.3
8/30/2005	ND	0	1.71	0.3	ND	0	1.17	0.2	1.11	0.2	ND	0	1.83	0.3	1.93	0.3	ND	0	ND	0	1.3
9/7/2005	ND	0	1.57	0.3	ND	0	1.1	0.2	1.03	0.2	ND	0	1.85	0.3	1.94	0.3	ND	0	ND	0	1.3
9/13/2005	ND	0	1.2	0.2	ND	0	1.02	0.2	0.76	0.1	ND	0	1.64	0.3	1.67	0.3	ND	0	ND	0	1.1
9/20/2005	ND	0	1.05	0.2	ND	0	0.96	0.2	0.61	0.1	ND	0	1.49	0.2	1.63	0.3	ND	0	ND	0	1
9/27/2005	ND	0	0.92	0.1	ND	0	1.17	0.2	1.22	0.2	ND	0	1.34	0.2	1.23	0.2	ND	0	ND	0	0.9
10/4/2005	ND	0	0.97	0.2	ND	0	1.06	0.2	1.16	0.2	ND	0	1.24	0.2	1.14	0.2	ND	0	ND	0	1
10/11/2005	ND	0	1.17	0.2	ND	0	0.99	0.2	1.06	0.2	ND	0	1.14	0.2	1.22	0.2	ND	0	ND	0	1
10/25/2005	ND	0	1.21	0.2	ND	0	1.17	0.2	1.1	0.2	ND	0	1.32	0.2	1.34	0.2	ND	0	ND	0	1

Hawthorn Group Passive NAPL Recovery (Page 2 of 5)

Well Date	HG-9S		HG-10S		HG-10D		HG-11S		HG-12S		HG-12D		HG-15S		HG-16S		HG-16D		FW-6		Total Vol. removed (gal)
	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	
11/8/2005	ND	0	1.4	0.2	ND	0	1.24	0.2	1.22	0.2	ND	0	1.34	0.2	1.37	0.2	ND	0	ND	0	1
11/30/2005	ND	0	1.42	0.2	ND	0	1.28	0.2	1.17	0.2	ND	0	1.4	0.2	1.45	0.2	ND	0	ND	0	1
12/14/2005	ND	0	1.43	0.2	ND	0	1.33	0.2	2.95	0.5	ND	0	1.53	0.2	1.39	0.2	ND	0	ND	0	1.3
1/3/2006	ND	0	1.59	0.3	ND	0	1.57	0.3	3.15	0.5	ND	0	1.7	0.3	1.5	0.2	ND	0	ND	0	1.6
1/19/2006	ND	0	3.76	0.6	stain		3.25	0.5	3.98	0.6	ND	0	3.01	0.5	2.85	0.5	ND	0	ND	0	2.7
2/10/2006	ND	0	3.01	0.5	ND	0	2.68	0.4	3.65	0.6	ND	0	2.8	0.5	2.59	0.4	ND	0	ND	0	2.4
2/23/2006	ND	0	3.08	0.5	ND	0	2.73	0.4	3.2	0.5	ND	0	2.84	0.5	2.68	0.4	ND	0	ND	0	2.3
3/7/2006	ND	0	2.61	0.4	ND	0	2.68	0.4	3.46	0.6	ND	0	2.02	0.3	2.49	0.4	ND	0	ND	0	2.1
3/21/2006	ND	0	2.46	0.4	ND	0	2.55	0.4	3.35	0.5	ND	0	1.74	0.3	2.22	0.4	ND	0	ND	0	2
4/4/2006	ND	0	2.26	0.4	ND	0	1.67	0.3	1.87	0.3	ND	0	2.3	0.4	2.23	0.4	ND	0	ND	0	1.8
4/18/2006	ND	0	2.15	0.4	ND	0	2.38	0.4	2.74	0.4	ND	0	2.34	0.4	2.48	0.4	ND	0	ND	0	2
5/3/2006	ND	0	2.01	0.3	ND	0	2.46	0.4	2.5	0.4	ND	0	2.34	0.4	2.99	0.5	ND	0	ND	0	2
5/17/2006	ND	0	5.64	0.9	ND	0	5.64	0.9	6	1	ND	0	6.74	1.1	5.82	0.9	ND	0	ND	0	4.8
5/30/2006	ND	0	3.12	0.5	ND	0	2.75	0.4	3.06	0.5	ND	0	2.43	0.4	2.45	0.4	ND	0	ND	0	2.2
6/15/2006	ND	0	3.27	0.5	ND	0	2.87	0.5	3.12	0.5	ND	0	2.58	0.4	2.59	0.4	ND	0	ND	0	2.3
6/27/2006	ND	0	2.8	0.5	ND	0	1.87	0.3	2.55	0.4	ND	0	2.34	0.4	1.99	0.3	ND	0	ND	0	1.9
7/13/2006	ND	0	2.96	0.5	ND	0	2.08	0.3	2.67	0.4	ND	0	2.5	0.4	2.23	0.4	ND	0	ND	0	2
7/25/2006	ND	0	3.07	0.5	ND	0	1.98	0.3	2.73	0.4	ND	0	2.6	0.4	2	0.3	ND	0	ND	0	1.9
8/8/2006	ND	0	2.26	0.4	ND	0	1.98	0.3	2.31	0.4	ND	0	2.01	0.3	2.05	0.3	ND	0	ND	0	1.7
8/22/2006	ND	0	2.11	0.3	ND	0	2.18	0.4	2.36	0.4	ND	0	2.28	0.4	2.31	0.4	ND	0	ND	0	1.9
9/5/2006	ND	0	2.26	0.4	ND	0	2.14	0.3	2.56	0.4	ND	0	2.46	0.4	2.43	0.4	ND	0	ND	0	1.9
9/19/2006	ND	0	2.47	0.4	ND	0	2.28	0.4	2.62	0.4	ND	0	2.66	0.4	2.49	0.4	ND	0	ND	0	2
10/3/2006	ND	0	2.51	0.4	ND	0	2.31	0.4	2.59	0.4	ND	0	2.7	0.4	2.62	0.4	ND	0	ND	0	2
10/17/2006	ND	0	2.56	0.4	ND	0	2.33	0.4	2.62	0.4	ND	0	2.71	0.4	2.54	0.4	ND	0	ND	0	2
10/31/2006	ND	0	2.41	0.4	ND	0	2.24	0.4	2.56	0.4	ND	0	2.64	0.4	2.49	0.4	ND	0	ND	0	2
11/14/2006	ND	0	2.57	0.4	ND	0	2.29	0.4	2.67	0.4	ND	0	2.7	0.4	2.54	0.4	ND	0	ND	0	2
11/28/2006	ND	0	1.92	0.3	ND	0	2.19	0.4	2.12	0.4	ND	0	2.52	0.4	2.23	0.4	ND	0	ND	0	1.9
12/12/2006	ND	0	1.97	0.3	ND	0	2.24	0.4	2.16	0.4	ND	0	2.54	0.4	2.26	0.4	ND	0	ND	0	1.9
12/27/2006	ND	0	2.1	0.3	ND	0	2.38	0.4	2.22	0.4	ND	0	2.6	0.4	2.24	0.4	ND	0	ND	0	1.9
1/10/2007	ND	0	2.31	0.4	ND	0	2.64	0.4	2.36	0.4	ND	0	2.75	0.4	2.34	0.4	ND	0	ND	0	2
1/23/2007	ND	0	2.37	0.4	ND	0	2.79	0.4	2.42	0.4	ND	0	2.71	0.4	2.4	0.4	ND	0	ND	0	2
2/6/2007	ND	0	2.42	0.4	ND	0	2.74	0.4	2.46	0.4	ND	0	2.65	0.4	2.46	0.4	ND	0	ND	0	2
2/20/2007	ND	0	2.48	0.4	ND	0	2.67	0.4	2.47	0.4	ND	0	2.56	0.4	2.49	0.4	ND	0	ND	0	2
3/6/2007	ND	0	2.52	0.4	ND	0	2.61	0.4	2.45	0.4	ND	0	2.65	0.4	2.54	0.4	ND	0	ND	0	2
3/20/2007	ND	0	2.31	0.4	ND	0	2.6	0.4	2.45	0.4	ND	0	2.53	0.4	2.47	0.4	ND	0	ND	0	2
4/3/2007	ND	0	2.42	0.4	ND	0	2.55	0.4	2.5	0.4	ND	0	2.5	0.4	2.49	0.4	ND	0	ND	0	2
4/17/2007	ND	0	2.52	0.4	ND	0	2.61	0.4	2.45	0.4	ND	0	2.56	0.4	2.43	0.4	ND	0	ND	0	2
5/9/2007	ND	0	3.51	0.6	ND	0	4.14	0.7	3.65	0.6	ND	0	3.64	0.6	3.92	0.6	ND	0	ND	0	3.1
5/31/2007	ND	0	2.11	0.3	ND	0	3.63	0.6	3.2	0.5	ND	0	2.83	0.5	2.47	0.4	ND	0	ND	0	2.3
6/12/2007	ND	0	1.97	0.3	ND	0	2.77	0.4	2.62	0.4	ND	0	2.3	0.4	2.03	0.3	ND	0	ND	0	1.8
6/26/2007	stain	0	2.07	0.3	stain	0	3.63	0.6	4.05	0.7	ND	0	2.8	0.4	2.49	0.4	ND	0	ND	0	2.4
7/10/2007	Trace	0	1.81	0.5	ND	0	11.64	1	7.04	1.25	ND	0	8.87	1.25	4.73	0.5	ND	0	ND	0	4.5
7/26/2007	stain	0	1.95	0.25	stain	0	12.45	2.75	7.45	1	ND	0	7.58	0.6	3.98	0.25	ND	0	ND	0	4.85
8/8/2007	stain	0	1.13	0.25	stain	0	12.38	2.5	7.05	1	ND	0	10.14	0.75	3.68	0.25	ND	0	ND	0	4.75
8/21/2007	stain	0	2.23	0.25	stain	0	10.34	2.25	5.98	1.25	ND	0	11.51	0.75	2.27	0.25	ND	0	ND	0	4.75
9/5/2007	stain	0	2	1.25	stain	0	7.7	1.5	5.31	1	ND	0	12.54	1	4.64	0.5	ND	0	ND	0	5.25
9/19/2007	stain	0	0.42	0.2	stain	0	2.98	0.4	2.97	0.3	ND	0	2.5	0.4	0.54	0.1	ND	0	ND	0	1.4
10/3/2007	stain	0	1.02	0.1	stain	0	7.6	1.5	4.53	0.75	ND	0	15.75	0.75	6.07	1.5	ND	0	ND	0	4.6
10/16/2007	stain	0	1.45	0.25	stain	0	6.46	0.5	4.61	0.25	ND	0	14.36	2	3.39	1	ND	0	ND	0	4
10/30/2007	stain	0	1.05	0.25	stain	0	5.18	0.6	3.12	0.5	ND	0	9.26	1.75	1.65	0.6	ND	0	ND	0	3.7
11/13/2007	stain	0	1.61	0.3	stain	0	5.04	0.8	3.01	0.4	ND	0	8.84	1.5	1.74	0.65	ND	0	ND	0	3.65
11/28/2007	stain	0	1.16	0.2	stain	0	5.24	0.85	2.95	0.4	ND	0	8.59	1.5	1.44	0.4	ND	0	ND	0	3.35
12/11/2007	stain	0	1.82	0.25	stain	0	4.88	0.65	2.98	0.4	ND	0	8.75	1.7	1.22	0.3	ND	0	ND	0	3.3
12/28/2007	stain	0	2.14	0.3	stain	0	5.4	0.8	3.39	0.5	ND	0	8.8	1.6	2.44	0.3	ND	0	ND	0	3.5
1/9/2008	stain	0	2.07	0.3	stain	0	4.81	0.8	3.76	0.5	ND	0	8.75	1.4	1.33	0.3	ND	0	ND	0	3.3
1/21/2008	stain	0	1.91	0.2	stain	0	4.64	0.6	2.86	0.4	ND	0	8.77	1.4	2.36	0.4	ND	0	ND	0	3
2/5/2008	stain	0	2.06	0.25	stain	0	5	1	3.18	0.5	ND	0	8.7	1.3	2.34	0.3	ND	0	ND	0	3.35
2/19/2008	ND	0	2.26	0.2	stain	0	4.45	0.9	3.26	0.5	ND	0	8.76	1.3	2.62	0.4	ND	0	ND	0	3.3
3/4/2008	stain	0	NM	0	NM	0	4.27	0.7	3.24	0.5	ND	0	8.24	1.25	2.53	0.3	ND	0	ND	0	2.75
3/20/2008	stain	0	NM	0	NM	0	4.5	0.9	3.16	0.4	ND	0	8.51	1.25	2.35	0.4	ND	0	ND	0	2.95
4/1/2008	stain	0	NM	0	NM	0	4.04	0.6	2.93	0.5	ND	0	7.95	1.2	2.42	0.4	ND	0	ND	0	2.7
4/16/2008	stain	0	NM	0	NM	0	4.43	0.7	2.72	0.4	ND	0	8.04	1.2	1.95	0.4	ND	0	ND	0	2.7
4/29/2008	stain	0	NM	0	NM	0	4.27	0.75	2.57	0.4	ND	0	8.29	1.1	1.56	0.4	ND	0	ND	0	2.65
5/13/2008	stain	0	NM	0	NM	0	4	0.75	2.79	0.5	ND	0	8.1	1.2	1.79	0.3	ND	0	ND	0	2.75

Hawthorn Group Passive NAPL Recovery (Page 3 of 5)

Well Date	HG-9S		HG-10S		HG-10D		HG-11S		HG-12S		HG-12D		HG-15S		HG-16S		HG-16D		FW-6		Total Vol. removed (gal)
	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	
5/27/2008	stain	0	NM	0	NM	0	3.98	0.9	2.58	0.4	ND	0	7.9	1.2	1.57	0.3	ND	0	ND	0	2.8
6/10/2008	stain	0	NM	0	NM	0	3.84	0.7	2.72	0.4	ND	0	7.94	1.2	1.43	0.4	ND	0	ND	0	2.7
6/24/2008	stain	0	NM	0	NM	0	3.91	0.6	2.52	0.4	ND	0	7.76	1.1	1.42	0.3	ND	0	ND	0	2.4
7/10/2008	stain	0	NM	0	NM	0	3.99	0.7	3.15	0.4	ND	0	7.73	1	1.89	0.4	ND	0	ND	0	2.5
7/24/2008	stain	0	NM	0	NM	0	5.39	0.9	3.26	0.5	ND	0	8.38	1.1	1.83	0.3	ND	0	ND	0	2.8
8/7/2008	stain	0	NM	0	NM	0	4.38	0.75	2.85	0.3	ND	0	8.38	1.1	1.44	0.4	ND	0	ND	0	2.55
8/19/2008	stain	0	NM	0	NM	0	3.76	0.7	2.83	0.4	ND	0	8.27	1.1	1.16	0.3	ND	0	ND	0	2.5
9/3/2008	stain	0	stain	0	stain	0	4.34	0.7	2.83	0.4	ND	0	8.35	1.1	1.26	0.25	ND	0	ND	0	2.45
9/16/2008	stain	0	stain	0	stain	0	3.98	0.75	2.79	0.4	ND	0	8.6	1	1.32	0.25	ND	0	ND	0	2.4
9/30/2008	stain	0	0.59	0.1	stain	0	3.9	0.7	3.03	0.3	ND	0	7.97	1.1	1.39	0.3	ND	0	ND	0	2.5
10/14/2008	stain	0	1.17	0.1	stain	0	4.04	0.75	2.68	0.4	ND	0	7.96	1.1	1.52	0.3	ND	0	ND	0	2.65
10/28/2008	stain	0	1.37	0.2	stain	0	3.92	0.7	2.73	0.35	ND	0	7.88	1	1.4	0.3	ND	0	ND	0	2.55
11/11/2008	stain	0	1.48	0.2	stain	0	3.9	0.7	2.78	0.35	ND	0	8.15	1	1.33	0.25	ND	0	ND	0	2.5
11/25/2008	stain	0	1.35	0.2	stain	0	3.79	0.75	2.37	0.4	ND	0	7.84	1.1	1.04	0.25	ND	0	ND	0	2.7
12/13/2008	stain	0	1.43	0.2	stain	0	3.99	0.7	2.66	0.4	ND	0	7.97	1.2	1.13	0.2	ND	0	ND	0	2.7
12/23/2008	stain	0	1.38	0.2	stain	0	3.68	0.7	2.17	0.4	ND	0	8.34	0.8	1.12	0.2	ND	0	ND	0	2.3
1/6/2009	stain	0	1.18	0.2	stain	0	3.94	0.7	2.66	0.4	ND	0	8.11	1	1.29	0.2	ND	0	ND	0	2.5
1/20/2009	stain	0	1.44	0.25	stain	0	4.2	0.75	2.72	0.4	ND	0	8.07	0.9	0.94	0.2	ND	0	ND	0	2.5
2/3/2009	stain	0	3.77	0.2	stain	0	5.33	0.7	3.89	0.4	ND	0	9.33	0.9	3.29	0.25	ND	0	ND	0	2.45
2/18/2009	stain	0	1.49	0.25	stain	0	3.63	0.75	2.46	0.45	ND	0	7.96	0.9	1.32	0.2	ND	0	ND	0	2.55
3/4/2009	stain	0	1.99	0.25	stain	0	3.59	0.6	2.6	0.4	ND	0	7.74	1	1.03	0.2	ND	0	ND	0	2.45
3/17/2009	NM	0	NM	0	NM	0	NM	0	NM	0	NM	0	7.55	1	NM	0	NM	0	NM	0	1
3/18/2009	stain	0	1.89	0.25	stain	0	3.77	0.7	2.47	0.4	ND	0	6.18	0.65	0.97	0.15	ND	0	ND	0	2.15
3/31/2009	stain	0	1.81	0.2	stain	0	3.89	0.7	2.38	0.4	ND	0	6.94	0.9	0.94	0.1	ND	0	ND	0	2.3
4/14/2009	stain	0	1.5	0.3	stain	0	3.74	0.8	2.22	0.3	ND	0	6.6	0.9	1.09	0.1	ND	0	ND	0	2.4
5/1/2009	stain	0	1.54	0.3	stain	0	4.03	0.6	2.1	0.3	ND	0	6.74	0.75	1.27	0.2	ND	0	ND	0	2.15
5/15/2009	stain	0	1.6	0.25	stain	0	3.77	0.7	2.16	0.4	ND	0	7.2	0.75	1.02	0.2	ND	0	ND	0	2.3
5/27/2009	stain	0	1.41	0.3	stain	0	3.54	0.65	2.02	0.4	ND	0	6.75	0.95	0.82	0.3	ND	0	ND	0	2.6
6/9/2009	stain	0	1.5	0.3	stain	0	4	0.7	2.12	0.4	ND	0	6.99	1	0.86	0.3	ND	0	ND	0	2.7
6/25/2009	stain	0	1.54	0.3	stain	0	3.96	0.75	1.96	0.5	ND	0	7.43	0.8	0.63	0.25	ND	0	ND	0	2.6
7/9/2009	stain	0	1.71	0.3	stain	0	3.82	0.7	2.39	0.4	ND	0	7.13	0.9	0.91	0.1	ND	0	ND	0	2.4
7/24/2009	stain	0	1.95	0.25	stain	0	3.98	0.7	3.25	0.3	ND	0	6.78	1	0.97	0.1	ND	0	ND	0	2.35
8/6/2009	stain	0	1.83	0.25	stain	0	3.42	0.8	2.95	0.5	ND	0	7.36	1.1	1.03	0.2	ND	0	ND	0	2.85
8/20/2009	stain	0	1.87	0.3	stain	0	3.43	0.8	2.42	0.5	ND	0	7.93	1.1	1.07	0.2	stain	0	ND	0	2.9
9/3/2009	stain	0	1.81	0.3	stain	0	2.84	0.8	2.06	0.3	ND	0	7.04	1	0.92	0.1	stain	0	ND	0	2.5
9/16/2009	stain	0	1.53	0.3	stain	0	2.7	0.7	2.23	0.35	ND	0	6.73	0.8	1.05	0.15	stain	0	ND	0	2.3
9/30/2009	stain	0	2.1	0.3	stain	0	2.66	0.6	2.51	0.4	ND	0	6.69	0.9	1.13	0.2	stain	0	ND	0	2.4
10/21/2009	stain	0	2.83	0.3	stain	0	2.69	0.65	2.96	0.5	ND	0	6.94	1.05	1.21	0.2	stain	0	NM	0	2.7
11/5/2009	stain	0	3.01	0.3	stain	0	2.91	0.6	2.86	0.6	ND	0	6.75	2.1	1.33	0.2	stain	0	NM	0	3.8
11/18/2009	stain	0	1.88	0.3	stain	0	2.78	0.6	2.78	0.4	ND	0	5.15	1.6	1.57	0.2	stain	0	NM	0	3.1
12/1/2009	stain	0	1.7	0.2	stain	0	2.54	0.6	2.92	0.45	ND	0	4	1	1.03	0.1	stain	0	NM	0	2.35
12/17/2009	stain	0	1.59	0.2	stain	0	2.69	0.5	2.79	0.5	ND	0	3.9	1	1.55	0.2	stain	0	NM	0	2.4
12/31/2009	stain	0	2.08	0.3	stain	0	2.54	0.6	2.74	0.4	ND	0	3.6	0.9	0.93	0.1	stain	0	NM	0	2.3
1/14/2010	stain	0	1.98	0.25	stain	0	2.38	0.6	3.03	0.4	ND	0	3.57	0.9	1.2	0.2	stain	0	NM	0	2.35
1/26/2010	stain	0	1.55	0.2	stain	0	2.39	0.5	2.06	0.3	ND	0	NA	0.65	1.06	0.1	stain	0	NM	0	1.75
2/10/2010	stain	0	1.51	0.1	stain	0	2.45	0.4	2.93	0.3	ND	0	3.33	0.65	1.15	0.1	stain	0	NM	0	1.55
2/25/2010	stain	0	1.8	0.25	stain	0	2.54	0.4	2.73	0.3	ND	0	3.13	0.4	0.95	0.1	stain	0	NM	0	1.45
3/10/2010	stain	0	1.97	0.25	stain	0	2.32	0.4	2.43	0.4	ND	0	4.14	0.5	1.26	0.2	stain	0	NM	0	1.75
3/29/2010	stain	0	2.35	0.3	stain	0	2.74	0.6	2.93	0.4	ND	0	5.17	0.75	0.93	0.1	stain	0	NM	0	2.15
4/14/2010	stain	0	1.6	0.2	stain	0	2.69	0.6	2.15	0.45	ND	0	5.29	0.9	0.97	0.1	stain	0	NM	0	2.25
4/29/2010	stain	0	2.06	0.3	stain	0	2.61	0.45	2.98	0.5	ND	0	5.65	1	1.53	0.2	stain	0	NM	0	2.45
5/14/2010	stain	0	1.36	0.2	stain	0	2.54	0.4	3.03	0.4	ND	0	5.43	0.8	1.05	0.1	stain	0	NM	0	1.9
5/26/2010	stain	0	1.82	0.15	stain	0	2.38	0.5	3.15	0.5	ND	0	5.2	0.75	1.87	0.2	stain	0	NM	0	2.1
6/10/2010	stain	0	2.01	0.25	stain	0	2.33	0.45	3.05	0.45	ND	0	5.1	0.8	1.47	0.15	stain	0	NM	0	2.1
6/24/2010	stain	0	1.18	0.15	stain	0	2.27	0.45	2.83	0.4	ND	0	5.14	0.8	1.5	0.2	stain	0	NM	0	2
7/8/2010	stain	0	1.32	0.25	stain	0	2.28	0.4	2.9	0.4	ND	0	4.9	0.75	1.88	0.1	stain	0	NM	0	1.9
7/21/2010	stain	0	1.5	0.2	stain	0	2.14	0.4	3.06	0.5	ND	0	4.8	0.8	1.05	0.15	stain	0	NM	0	2.05
8/5/2010	stain	0	1.56	0.2	stain	0	2.31	0.4	3.06	0.5	ND	0	4.7	0.8	1.47	0.15	stain	0	NM	0	2.05
8/19/2010	stain	0	1.96	0.1	stain	0	2.28	0.4	2.9	0.55	ND	0	4.99	0.8	1.06	0.2	stain	0	NM	0	2.05
9/2/2010	stain	0	2.01	0.25	stain	0	2.21	0.4	3.03	0.5	ND	0	4.95	0.65	1.37	0.2	stain	0	NM	0	2
9/15/2010	stain	0	2.08	0.25	stain	0	2.14	0.35	2.98	0.45	ND	0	5.04	0.75	1.07	0.1	stain	0	NM	0	1.9
9/29/2010	stain	0	2.07	0.3	stain	0	2.14	0.4	2.9	0.4	ND	0	4.95	0.65	1.77	0.15	stain	0	NM	0	1.9
10/13/2010	stain	0	2.53	0.4	stain	0	2.19	0.4	2.86	0.45	ND	0	5.2	0.7	1.27	0.15	stain	0	NM	0	2.1
10/28/2010	stain	0	2.51	0.25	stain	0	2.24	0.4	2.95	0.4	ND	0	5.34	0.8	1.05	0.1	stain	0	NM	0	1.95

Hawthorn Group Passive NAPL Recovery (Page 4 of 5)

Well Date	HG-9S		HG-10S		HG-10D		HG-11S		HG-12S		HG-12D		HG-15S		HG-16S		HG-16D		FW-6		Total Vol. removed (gal)
	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	
11/10/2010	stain	0	1.97	0.3	stain	0	2.21	0.4	3.06	0.4	ND	0	5.15	0.75	1.09	0.15	stain	0	NM	0	2
11/24/2010	stain	0	1.9	0.3	stain	0	NM	0.4	2.92	0.4	ND	0	NM	0.75	1.48	0.15	stain	0	NM	0	2
12/9/2010	stain	0	NM	0.4	stain	0	NM	0.4	NM	0.45	ND	0	NM	0.65	NM	0.1	stain	0	NM	0	2
12/21/2010	stain	0	3.05	0.3	stain	0	1.93	0.5	3.02	0.5	ND	0	5.1	0.8	1.1	0.2	stain	0	NM	0	2.3
1/6/2011	stain	0	2.7	0.35	stain	0	2.37	0.4	2.88	0.45	ND	0	4.5	0.6	1.37	0.2	stain	0	NM	0	2
1/19/2011	stain	0	2.9	0.3	stain	0	2.11	0.4	3.11	0.4	ND	0	5.35	0.8	1.91	0.25	stain	0	NM	0	2.15
2/2/2011	stain	0	2.49	0.25	stain	0	2.19	0.4	3.03	0.4	ND	0	5.34	0.65	1.47	0.15	stain	0	NM	0	1.85
2/17/2011	stain	0	2.43	0.2	stain	0	2.18	0.4	3.05	0.4	ND	0	5.54	0.65	1.48	0.15	stain	0	NM	0	1.8
3/3/2011	stain	0	2.56	0.35	stain	0	2.14	0.4	3.12	0.45	ND	0	5.53	0.8	0.63	0.1	stain	0	NM	0	2.1
3/16/2011	stain	0	2.05	0.3	stain	0	1.94	0.4	2.96	0.4	ND	0	5.4	0.7	1.4	0.15	stain	0	NM	0	1.95
3/30/2011	stain	0	1.88	0.25	stain	0	2.08	0.4	3.03	0.4	ND	0	5.53	0.75	1.03	0.1	stain	0	NM	0	1.9
4/13/2011	stain	0	2.23	0.35	stain	0	1.67	0.35	2.94	0.4	ND	0	5.53	0.75	1.03	0.15	stain	0	NM	0	2
4/28/2011	stain	0	2.89	0.3	stain	0	2.09	0.4	3.02	0.4	ND	0	5.64	0.75	0.7	0.1	stain	0	NM	0	1.95
5/11/2011	stain	0	2.55	0.35	stain	0	1.98	0.4	2.92	0.4	ND	0	5.46	0.65	0.85	0.15	stain	0	NM	0	1.95
5/26/2011	stain	0	1.9	0.3	stain	0	1.98	0.4	3.05	0.4	ND	0	5.13	0.65	1.53	0.25	stain	0	NM	0	2
6/8/2011	stain	0	2.56	0.3	stain	0	2.03	0.4	2.89	0.4	ND	0	4.96	0.75	0.7	0.15	stain	0	NM	0	2
6/23/2011	stain	0	2.1	0.4	stain	0	2.19	0.4	3.05	0.45	ND	0	4.70	0.5	1.55	0.2	stain	0	NM	0	1.95
7/7/2011	stain	0	1.71	0.25	stain	0	2.14	0.4	3.05	0.4	ND	0	5.5	0.7	1.37	0.15	stain	0	NM	0	1.9
7/20/2011	stain	0	2.08	0.25	stain	0	1.94	0.4	2.86	0.35	ND	0	5.13	0.75	0.77	0.1	stain	0	NM	0	1.85
8/4/2011	stain	0	2.55	0.4	stain	0	2.19	0.45	2.66	0.4	ND	0	5.45	0.7	0.54	0.1	stain	0	NM	0	2.05
8/17/2011	stain	0	1.81	0.25	stain	0	2.11	0.4	2.91	0.4	ND	0	5.40	0.75	1.25	0.15	stain	0	NM	0	1.95
9/1/2011	stain	0	2.06	0.35	stain	0	2.18	0.4	2.92	0.35	ND	0	5.13	0.7	1.03	0.15	stain	0	NM	0	1.95
9/15/2011	stain	0	2.35	0.35	stain	0	2.04	0.4	2.46	0.4	ND	0	5.37	0.55	1.33	0.25	stain	0	NM	0	1.95
9/29/2011	stain	0	2.28	0.4	stain	0	1.98	0.4	2.86	0.4	ND	0	5.50	0.6	1.21	0.25	stain	0	NM	0	2.05
10/13/2011	stain	0	2.51	0.35	stain	0	1.97	0.4	2.84	0.35	ND	0	5.37	0.75	0.52	0.15	stain	0	NM	0	2
10/26/2011	stain	0	2.08	0.35	stain	0	1.68	0.35	3.04	0.4	ND	0	5.10	0.7	1.14	0.2	stain	0	NM	0	2
11/9/2011	stain	0	2.02	0.3	stain	0	1.61	0.3	2.95	0.4	ND	0	5.13	0.75	1.74	0.15	stain	0	NM	0	1.9
11/27/2011	stain	0	1.91	0.35	stain	0	2.24	0.4	2.92	0.45	ND	0	5.51	0.7	1.05	0.1	stain	0	NM	0	2
12/8/2011	stain	0	1.88	0.3	stain	0	1.64	0.3	3.12	0.35	ND	0	4.83	0.65	1.02	0.15	stain	0	NM	0	1.75
12/22/2011	stain	0	2	0.2	stain	0	1.94	0.35	2.36	0.4	ND	0	5.89	0.7	0.76	0.1	stain	0	NM	0	1.75
1/5/2012	stain	0	2.91	0.35	stain	0	1.97	0.3	2.87	0.3	ND	0	5.10	0.5	1.47	0.2	stain	0	NM	0	1.65
1/19/2012	stain	0	2.21	0.35	stain	0	2.38	0.4	2.87	0.4	ND	0	5.30	0.55	1.74	0.25	stain	0	NM	0	1.95
2/2/2012	stain	0	2.39	0.25	stain	0	2.19	0.5	2.86	0.4	ND	0	5.90	0.85	1.43	0.15	stain	0	NM	0	2.15
2/16/2012	stain	0	2.54	0.4	stain	0	2.29	0.45	2.75	0.4	ND	0	5.90	0.75	1.53	0.25	stain	0	NM	0	2.25
2/29/2012	stain	0	2.05	0.35	stain	0	2.39	0.45	2.76	0.35	ND	0	5.80	0.8	1.07	0.15	stain	0	NM	0	2.1
3/14/2012	stain	0	1.99	0.25	stain	0	2.27	0.45	2.63	0.4	ND	0	5.99	0.75	1.05	0.1	stain	0	NM	0	1.95
3/29/2012	stain	0	1.93	0.25	stain	0	2.47	0.45	2.57	0.4	ND	0	5.73	0.75	0.95	0.1	stain	0	NM	0	1.95
4/11/2012	stain	0	1.83	0.4	stain	0	2.5	0.4	2.6	0.4	ND	0	4.54	0.8	0.93	0.1	stain	0	NM	0	2.1
4/25/2012	stain	0	2.48	0.4	stain	0	2.68	0.45	2.46	0.3	ND	0	5.90	0.8	0.65	0.1	stain	0	NM	0	2.05
5/10/2012	stain	0	1.96	0.3	stain	0	2.62	0.5	2.95	0.35	ND	0	4.73	1	0.53	0.1	stain	0	NM	0	2.25
5/23/2012	stain	0	1.9	0.3	stain	0	2.74	0.5	2.16	0.35	ND	0	4.93	0.9	0.64	0.1	stain	0	NM	0	2.15
6/6/2012	stain	0	1.98	0.25	stain	0	2.98	0.45	2.55	0.3	ND	0	4.85	0.7	1.05	0.15	stain	0	NM	0	1.85
6/21/2012	stain	0	1.87	0.4	stain	0	2.9	0.5	2.85	0.4	ND	0	6.11	0.85	0.83	0.1	stain	0	NM	0	2.25
7/8/2012	stain	0	1.64	0.4	stain	0	2.95	0.45	2.46	0.4	ND	0	4.78	0.9	0.73	0.1	stain	0	NM	0	2.25
7/18/2012	stain	0	1.57	0.35	stain	0	2.97	0.45	2.25	0.45	ND	0	5.73	0.7	0.83	0.1	stain	0	NM	0	2.05
8/2/2012	stain	0	1.83	0.3	stain	0	2.68	0.4	2.58	0.3	ND	0	5.64	0.75	1.04	0.15	stain	0	NM	0	1.9
8/16/2012	stain	0	2.1	0.25	stain	0	2.77	0.35	2.65	0.3	ND	0	5.85	0.9	1.05	0.15	stain	0	NM	0	1.95
9/2/2012	stain	0	2.18	0.3	stain	0	2.96	0.4	2.78	0.4	ND	0	5.3	0.75	0.83	0.1	stain	0	NM	0	1.95
9/13/2012	stain	0	1.61	0.3	stain	0	2.97	0.4	2.54	0.3	ND	0	5.74	0.8	0.33	0.1	stain	0	NM	0	1.9
9/26/2012	stain	0	2.9	0.3	stain	0	2.38	0.4	2.97	0.4	ND	0	5.85	0.8	0.53	0.1	stain	0	NM	0	2
10/10/2012	stain	0	1.5	0.25	stain	0	1.88	0.4	2.91	0.45	ND	0	5.46	0.8	0.54	0.1	stain	0	NM	0	2
10/25/2012	stain	0	1.42	0.3	stain	0	1.79	0.4	2.51	0.4	ND	0	4.63	0.75	0.79	0.1	stain	0	NM	0	1.95
11/8/2012	stain	0	1.5	0.3	stain	0	1.82	0.35	2.33	0.4	ND	0	4.44	0.75	1.23	0.15	stain	0	NM	0	1.95
11/21/2012	stain	0	1.58	0.4	stain	0	1.77	0.3	2.25	0.3	ND	0	3.88	0.6	1.03	0.1	stain	0	NM	0	1.7
12/5/2012	stain	0	1.47	0.3	stain	0	1.84	0.35	2.22	0.3	ND	0	3.96	0.65	1.12	0.1	stain	0	NM	0	1.7
12/18/2012	stain	0	1.53	0.4	stain	0	1.76	0.4	2.3	0.25	ND	0	4.04	0.6	1.09	0.2	stain	0	NM	0	1.85
1/2/2013	stain	0	1.61	0.3	stain	0	1.87	0.3	2.36	0.3	ND	0	4.23	0.5	1.12	0.1	stain	0	NM	0	1.5
1/16/2013	stain	0	1.6	0.5	stain	0	1.85	0.4	2.36	0.4	ND	0	4.08	0.5	1.07	0.25	stain	0	NM	0	2.05
1/30/2013	stain	0	1.53	0.35	stain	0	1.78	0.4	2.23	0.4	ND	0	4.31	0.5	0.96	0.2	stain	0	NM	0	1.85
2/14/2013	stain	0	1.53	0.35	stain	0	1.8	0.35	2.49	0.4	ND	0	4.17	0.5	0.94	0.1	stain	0	NM	0	1.7
2/27/2013	stain	0	1.3	0.2	stain	0	1.74	0.25	1.85	0.3	ND	0	3.95	0.45	0.83	0.1	stain	0	NM	0	1.3
3/13/2013	stain	0	1.48	0.4	stain	0	1.81	0.4	1.99	0.3	ND	0	3.84	0.6	0.73	0.1	stain	0	NM	0	1.8
3/27/2013	stain	0	1.48	0.45	stain	0	1.82	0.35	1.6	0.4	ND	0	3.95	0.45	0.83	0.15	stain	0	NM	0	1.8
4/10/2013	stain	0	stain	0	stain	0	1.47	0.35	1.63	0.3	ND	0	3.54	0.45	0.77	0.15	stain	0	NM	0	1.25



Hawthorn Group Passive NAPL Recovery (Page 5 of 5)

Well Date	HG-9S		HG-10S		HG-10D		HG-11S		HG-12S		HG-12D		HG-15S		HG-16S		HG-16D		FW-6		Total Vol. removed (gal)
	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	
4/24/2013	stain	0	stain	0	stain	0	1.77	0.35	1.86	0.4	ND	0	3.92	0.5	stain	0	stain	0	NM	0	1.25
5/8/2013	stain	0	stain	0	stain	0	1.7	0.35	1.83	0.4	ND	0	3.78	0.45	stain	0	stain	0	NM	0	1.2
5/22/2013	stain	0	stain	0	stain	0	1.64	0.35	1.83	0.4	ND	0	3.51	0.4	stain	0	stain	0	NM	0	1.15
6/5/2013	stain	0	stain	0	stain	0	1.81	0.4	1.85	0.3	ND	0	3.57	0.4	1.02	0.2	stain	0	NM	0	1.3
6/18/2013	stain	0	stain	0	stain	0	1.47	0.3	1.58	0.3	ND	0	3.43	0.4	stain	0	stain	0	NM	0	1
7/4/2013	stain	0	stain	0	stain	0	1.77	0.4	1.76	0.3	ND	0	3.57	0.5	stain	0	stain	0	NM	0	1.2
7/17/2013	stain	0	stain	0	stain	0	1.67	0.3	1.78	0.3	ND	0	3.19	0.4	0.94	0.15	stain	0	NM	0	1.15
7/31/2013	stain	0	stain	0	stain	0	1.04	0.25	1.65	0.25	ND	0	2.88	0.5	stain	0	stain	0	NM	0	1
8/15/2013	stain	0	stain	0	stain	0	1.72	0.4	1.48	0.3	ND	0	3.58	0.5	stain	0	stain	0	NM	0	1.2
9/4/2013	stain	0	stain	0	stain	0	2.21	0.55	2	0.4	stain	0	3.73	0.5	stain	0	stain	0	NM	0	1.45
9/18/2013	stain	0	stain	0	stain	0	1.7	0.5	1.4	0.3	ND	0	3.33	0.55	stain	0	stain	0	NM	0	1.35
10/3/2013	stain	0	stain	0	stain	0	1.28	0.5	1.46	0.3	ND	0	3.25	0.5	0.8	0.3	stain	0	NM	0	1.6
10/16/2013	stain	0	stain	0	stain	0	1.5	0.4	1.44	0.3	ND	0	2.76	0.45	stain	0	stain	0	NM	0	1.15
10/30/2013	stain	0	stain	0	stain	0	1.57	0.4	1.6	0.35	ND	0	3.07	0.35	stain	0	stain	0	NM	0	1.1
<b>Total Removed</b>		0.1		80.10		0.0		134.50		103.25		0.0		169.41		65.70		0.0		0.0	553.06







Notes:  
 6/19/04 measured with bailer  
 7/07/04 measured with weighted cotton string  
 Other dates used Bailor & Interface Probe  
 ND indicates NAPL not detected  
 NM indicates measurement not taken  
 Stain indicates that NAPL stained measurement probe, but thickness was unmeasurable  
 Blank indicated no measured DNAPL removal  
 10/25/05 began two-week schedule  
 5/17/06 used low-flow pump (as opposed to the bailer)  
 7/10/07 RH performed bailing  
 11/13/07 New Heron Oil/Water Interface Probe (H01L/SM01L) now in use  
 3/4/08 through 8/25/08 Key Environmental pumping well running 8 ft away from HG-10S and HG-10D  
 12/23/08 Michael Toundas performed DNAPL recovery  
 2/3/2009 difficulties with obtaining DNAPL/water interface with new tape  
 3/18/09 - only performed DNAPL recovery at HG-15S  
 starting on 8/20/09 - used peristaltic pump at HG-11S & HG-15S; stain observed at HG-16D and M-22B  
 10/21/2009 - FW-6 no longer measured due to Upper Floridan IRM

GAINESVILLE REMEDIAL DESIGN

October 2013

ID	WBS	Task Name	Duration	Predecessors	Start	Finish	1Q13												2Q13												3Q13												4Q13												1Q14												2Q14												3Q14												4Q14												1Q15												2Q15												3Q15												4Q15												1Q16												2Q16												3Q16												4Q16												1Q17																																								
							J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M
1	<b>1</b>	<b>Consent Decree for RD/RA</b>	<b>23.8 wks</b>		<b>Thu 2/7/13</b>	<b>Wed 7/24/13</b>	[Rollup Bar]																																																																																																																																																																																																																																								
2	1.1	US DOJ Lodges Donsent Decree with Court	0 days		Thu 2/7/13	Thu 2/7/13	[Task Bar]																																																																																																																																																																																																																																								
3	1.2	Public Comment on Consent Decree	4.6 wks		Wed 2/13/13	Fri 3/15/13	[Task Bar]																																																																																																																																																																																																																																								
4	1.3	Beazer Submittal: Project Coordinators, Supervising Contractor, Quality Management Plan	0 days		Fri 2/15/13	Fri 2/15/13	[Task Bar]																																																																																																																																																																																																																																								
5	1.4	Court Enters Consent Decree Final	0 days		Tue 7/9/13	Tue 7/9/13	[Task Bar]																																																																																																																																																																																																																																								
6	1.5	EPA Issues Authorization to Proceed with Remedial Design	0 days		Wed 7/24/13	Wed 7/24/13	[Task Bar]																																																																																																																																																																																																																																								
7																																																																																																																																																																																																																																															
8	<b>2</b>	<b>Remedial Design Work Plan (RDWP)</b>	<b>21.4 wks</b>		<b>Wed 7/24/13</b>	<b>Thu 12/19/13</b>	[Rollup Bar]																																																																																																																																																																																																																																								
9	2.1	Prepare RDWP	43 days	6	Wed 7/24/13	Fri 9/20/13	[Task Bar]																																																																																																																																																																																																																																								
10	2.2	Beazer Submit RDWP	0 wks	9	Fri 9/20/13	Fri 9/20/13	[Task Bar]																																																																																																																																																																																																																																								
11	2.3	EPA Review and Comment RDWP	6.8 wks	10	Mon 9/23/13	Thu 11/7/13	[Task Bar]																																																																																																																																																																																																																																								
12	<b>2.4</b>	<b>Beazer Respond to Comments</b>	<b>4 wks</b>	<b>11</b>	<b>Fri 11/8/13</b>	<b>Thu 12/5/13</b>	[Task Bar]																																																																																																																																																																																																																																								
13	2.5	Beazer Submit Responses and Revised RDWP	0 wks	12	Thu 12/5/13	Thu 12/5/13	[Task Bar]																																																																																																																																																																																																																																								
14	2.6	EPA Review	2 wks	13	Fri 12/6/13	Thu 12/19/13	[Task Bar]																																																																																																																																																																																																																																								
15	2.7	EPA Approval RDWP	0 wks	14	Thu 12/19/13	Thu 12/19/13	[Task Bar]																																																																																																																																																																																																																																								
16																																																																																																																																																																																																																																															
17	<b>3</b>	<b>Supporting Plans for RD/RA</b>	<b>21 wks</b>		<b>Fri 9/20/13</b>	<b>Fri 2/14/14</b>	[Rollup Bar]																																																																																																																																																																																																																																								
18	3.5	Beazer Submit Health & Safety Plan	0 wks	10	Fri 9/20/13	Fri 9/20/13	[Task Bar]																																																																																																																																																																																																																																								
19	<b>3.2</b>	<b>Materials Management Plan</b>	<b>9 wks</b>	<b>10</b>	<b>Mon 9/23/13</b>	<b>Fri 11/22/13</b>	[Task Bar]																																																																																																																																																																																																																																								
20	3.6	Stormwater Management Plan	4 wks	19	Mon 11/25/13	Fri 12/20/13	[Task Bar]																																																																																																																																																																																																																																								
21	3.7	Noise and Dust Control Plan	4 wks	20	Mon 12/23/13	Fri 1/17/14	[Task Bar]																																																																																																																																																																																																																																								
22	3.5	Equipment Decontamination Plan	4 wks	21	Mon 1/20/14	Fri 2/14/14	[Task Bar]																																																																																																																																																																																																																																								
23	3.6	Quality Assurance Project Plan (update)	4 wks	15	Fri 12/20/13	Thu 1/16/14	[Task Bar]																																																																																																																																																																																																																																								
24	3.7	Data Management Plan	3 wks	23	Fri 1/17/14	Thu 2/6/14	[Task Bar]																																																																																																																																																																																																																																								
25																																																																																																																																																																																																																																															
26	<b>4</b>	<b>Off-Property Soil Replacement (OU-5): DESIGN TRACK #1</b>	<b>41.2 wks</b>		<b>Tue 4/30/13</b>	<b>Wed 2/12/14</b>	[Rollup Bar]																																																																																																																																																																																																																																								
27	4.1	Initial Identification of Remediation & Evaluation Parcels	0 wks		Tue 4/30/13	Tue 4/30/13	[Task Bar]																																																																																																																																																																																																																																								
28	4.2	Obtain Access Agreements for Surveys & Sampling	23 wks		Thu 5/2/13	Wed 10/9/13	[Task Bar]																																																																																																																																																																																																																																								
29	4.3	Community Information Session	0 wks		Thu 5/30/13	Thu 5/30/13	[Task Bar]																																																																																																																																																																																																																																								
30	<b>4.4</b>	<b>Sampling for Refinement of Remediation Parcels (July 2013)</b>	<b>17 wks</b>		<b>Fri 7/19/13</b>	<b>Thu 11/14/13</b>	[Rollup Bar]																																																																																																																																																																																																																																								
31	4.4.1	Proposal for Sampling (July 2013)	0 wks		Fri 7/19/13	Fri 7/19/13	[Task Bar]																																																																																																																																																																																																																																								
32	4.4.2	EPA Approval of Sampling	0 wks		Mon 7/22/13	Mon 7/22/13	[Task Bar]																																																																																																																																																																																																																																								
33	4.4.3	Sample Collection	2 days		Tue 7/30/13	Wed 7/31/13	[Task Bar]																																																																																																																																																																																																																																								
34	4.4.4	Analysis and Validation	6.2 wks	33	Thu 8/1/13	Thu 9/12/13	[Task Bar]																																																																																																																																																																																																																																								
35	<b>4.4.5</b>	<b>Data Summary Report</b>	<b>9 wks</b>	<b>34</b>	<b>Fri 9/13/13</b>	<b>Thu 11/14/13</b>	[Task Bar]																																																																																																																																																																																																																																								
36	4.5	Preliminary Design Template	1 wk	35	Fri 11/15/13	Thu 11/21/13	[Task Bar]																																																																																																																																																																																																																																								
37	4.6	Submit Preliminary Design Template	0 wks	36	Thu 11/21/13	Thu 11/21/13	[Task Bar]																																																																																																																																																																																																																																								
38	4.7	Review and Comment	3 wks	37	Fri 11/22/13	Thu 12/12/13	[Task Bar]																																																																																																																																																																																																																																								
39	<b>4.8</b>	<b>Surveying &amp; Interviews</b>	<b>12 wks</b>		<b>Mon 9/16/13</b>	<b>Fri 12/6/13</b>	[Task Bar]																																																																																																																																																																																																																																								
40	4.9	Community Meeting: Landscaping Workshop - City (Oct 26)	2 days		Fri 10/25/13	Mon 10/28/13	[Task Bar]																																																																																																																																																																																																																																								
41	4.10	Pre-Final Design Template	1 wk	38	Fri 12/13/13	Thu 12/19/13	[Task Bar]																																																																																																																																																																																																																																								
42	4.11	Submit Pre-Final Design Template	0 wks	41	Thu 12/19/13	Thu 12/19/13	[Task Bar]																																																																																																																																																																																																																																								
43	4.12	Review and Comment	2 wks	42	Fri 12/20/13	Thu 1/2/14	[Task Bar]																																																																																																																																																																																																																																								
44	<b>4.13</b>	<b>Parcel Designs &amp; Remediation Agreements</b>	<b>7 wks</b>	<b>39FF+2 wks</b>	<b>Mon 11/4/13</b>	<b>Fri 12/20/13</b>	[Task Bar]																																																																																																																																																																																																																																								
45	4.14	Submit Final Design and RAWP	0 wks	44,43FS+2 wk	Thu 1/16/14	Thu 1/16/14	[Task Bar]																																																																																																																																																																																																																																								
46	4.15	Review	3 wks	45	Fri 1/17/14	Thu 2/6/14	[Task Bar]																																																																																																																																																																																																																																								
47	4.16	EPA Approval of Final Design and RAWP	0 wks	46	Thu 2/6/14	Thu 2/6/14	[Task Bar]																																																																																																																																																																																																																																								
48	4.17	Permitting	9 wks	47FF	Fri 12/6/13	Thu 2/6/14	[Task Bar]																																																																																																																																																																																																																																								
49	4.18	Community Information Session	0 wks		Wed 2/12/14	Wed 2/12/14	[Task Bar]																																																																																																																																																																																																																																								
50	<b>4.19</b>	<b>Pilot Home Soil Replacement</b>	<b>11 wks</b>		<b>Thu 9/26/13</b>	<b>Wed 12/11/13</b>	[Rollup Bar]																																																																																																																																																																																																																																								
51	4.19.1	Survey	1.8 wks		Thu 9/26/13	Tue 10/8/13	[Task Bar]																																																																																																																																																																																																																																								
52	4.19.2	Design & Interview	3 wks	51	Wed 10/9/13	Tue 10/29/13	[Task Bar]																																																																																																																																																																																																																																								

Red text used for current tasks

Task		Inactive Task		Manual Task		Manual Summary
Milestone		Inactive Milestone		Duration-only		Start-only
Summary		Inactive Summary		Manual Summary Rollup		Finish-only
















GAINESVILLE REMEDIAL DESIGN

October 2013

ID	WBS	Task Name	Duration	Predecessors	Start	Finish	1Q13		2Q13		3Q13		4Q13		1Q14		2Q14		3Q14		4Q14		1Q15		2Q15		3Q15		4Q15		1Q16		2Q16		3Q16		4Q16		1Q17								
							J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	J	A
159	9.7.3	Review and Updating	8 wks	158	Mon 3/31/14	Fri 5/23/14																																									
160	9.7.4	Update Title Search and Prepare Public Notice	8 wks	159	Mon 5/26/14	Fri 7/18/14																																									
161	9.7.5	Beazer Publish Public Notice	0 wks	160	Fri 7/18/14	Fri 7/18/14																																									
162	9.7.6	Public Comment Period	4.4 wks	161	Mon 7/21/14	Tue 8/19/14																																									
163	9.7.7	Address Comments and Exectute Restrictive Covenant	5 wks	162	Wed 8/20/14	Tue 9/23/14																																									
164	9.7.8	Record Restrictive Covenant at Alacha County Clerk of Court	0 wks	163	Tue 9/23/14	Tue 9/23/14																																									
165	9.7.9	Prepare Final Proprietary Controls Package	8.6 wks	164	Wed 9/24/14	Fri 11/21/14																																									
166	9.7.10	Submit Final Proprietary Controls Package	0 wks	165	Fri 11/21/14	Fri 11/21/14																																									

Red text used for current tasks

Task		Inactive Task		Manual Task		Manual Summary	
Milestone		Inactive Milestone		Duration-only		Start-only	
Summary		Inactive Summary		Manual Summary Rollup		Finish-only	