



363 Centennial Parkway, Suite 210
Louisville, CO 80027
Telephone (303) 665-4390
Facsimile (303) 665-4391

June 15, 2007

Via U.S. Mail

Mr. Scott Miller
U.S. Environmental Protection Agency, Region IV
4WD-SRTMB
61 Forsyth Street, S.W.
Atlanta, Georgia 30303-3104

Subject: May 2007 Monthly Progress Report

Dear Mr. Miller:

On behalf of Beazer East, Inc. (Beazer), attached is the May 2007 Monthly Progress Report for the Cabot Carbon/Koppers Superfund Site in Gainesville, Florida as required by 1991 Unilateral Administrative Order (UAO) and the 1994 UAO Amendment. If you have any questions or comments, please contact me at (303) 665-4390.

Sincerely,

A handwritten signature in black ink that reads "Gaius Roemer".

Gaius Roemer, P.E.
Senior Engineer

Enclosure

cc: J. Mousa (ACEPD)
K. Helton (FDEP)
M. Slenska (BEI)
M. Brouman (BEI)
P. Salisbury (KI)
J. Fankulewski (KI)

May 2007
MONTHLY PROGRESS REPORT
Cabot Carbon/Koppers Superfund Site
GAINESVILLE, FLORIDA

1. DESCRIPTION OF ACTIONS TAKEN TO COMPLY WITH THE UNILATERAL ADMINISTRATIVE ORDER (MARCH 1991) AND ESTIMATE OF THE PERCENTAGE OF THE RD/RA COMPLETED:

- Beazer's Operation and Maintenance (O&M) Contractor performed routine treatment plant operation and maintenance services for the ground water remedial system.
- Second Five-Year Review Report recommendations are being performed through 2007.

2. SUMMARY OF RESULTS OF SAMPLING AND TESTS AND ALL OTHER DATA DURING THE MONTH:

- Instantaneous flow rates and totalizer volumes were measured in each extraction well.
- 5.4 gallons of NAPL were bailed from the Hawthorn Group wells during the past month, and a total of 176.96 gallons has been bailed since the start of the NAPL recovery program in June 19, 2004. The two-week recovery schedule was started October 25, 2005.
- A total of 536,000 gallons of ground water were recovered by the existing extraction system, treated and discharged to the Gainesville Regional Utilities (GRU) during this past month (operating period of 724 hours). The average recovery rate for the month was approximately 12.3 gallons per minute (gpm).

3. SUMMARY OF ALL PLANS, REPORTS, DELIVERABLES AND PROCEDURES COMPLETED:

- Completed monthly maintenance check.
- Inspected piezometers, extraction wells, piping, valves, treatment plant vessels and controls, buildings and grounds.
- Cleaned meters, sumps, and static mixer.
- Sampled POTW.
- Repaired EW-9, EW-13, and EW-14 pumps.
- Repaired control panel.
- Shipped 16 drums of spent carbon and 230 drums of IDW.
- Set and grouted into place 3rd isolation casing (10") at 255' feet bgs at FW-24C.
- Continuing Hawthorn NAPL recovery pilot test activities.

4. PROJECTED WORK FOR THE NEXT MONTH (JUNE 2007) WITH SCHEDULE CONSIDERATIONS:

- Measure instantaneous flow rates and totalizer volumes for each extraction well.
- Continue NAPL removal from Hawthorn Group wells on a two-week schedule.
- Continue Upper Floridan Aquifer well installation at FW-23C, FW-24B, FW-24C, and FW-4C.
- Perform aquifer testing at FW-24C on the semi-confining unit.
- Perform 2nd quarter UFA and semi-annual sampling event.
- Continue Hawthorn NAPL recovery pilot test activities.

5. SUMMARY OF PROBLEMS OR POTENTIAL PROBLEMS AND ACTUAL OR ANTICIPATED DELAYS ENCOUNTERED DURING THE MONTH:

- None this reporting period.

6. ACTIONS BEING TAKEN TO RECTIFY PROBLEMS OR DELAYS:

- None this reporting period.

7. SUPPLEMENTAL INFORMATION:

- None this reporting period.

8. CHANGES IN PERSONNEL DURING THIS MONTH:

- None this reporting period.