



363 Centennial Parkway, Suite 210  
Louisville, CO 80027  
Telephone (303) 665-4390  
Facsimile (303) 665-4391

---

September 18, 2006

**Via U.S. Mail**

Ms. Amy McLaughlin  
U.S. Environmental Protection Agency, Region IV  
4WD-SRTMB  
61 Forsyth Street, S.W.  
Atlanta, Georgia 30303-3104

**Subject: August 2006 Monthly Progress Report**

Dear Ms. McLaughlin:

On behalf of Beazer East, Inc. (Beazer), attached is the August 2006 Monthly Progress Report for the Cabot Carbon/Koppers Superfund Site in Gainesville, Florida as required by 1991 Unilateral Administrative Order (UAO) and the 1994 UAO Amendment. If you have any questions or comments, please contact me at (303) 665-4390.

Sincerely,

A handwritten signature in black ink that reads "James R. Erickson".

James R. Erickson  
Program Manager

Enclosure

cc: J. Mousa (ACEPD)  
K. Helton (FDEP)  
M. Slenska (BEI)  
P. Salisbury (KI)  
L. Paul (KI)

**August 2006**  
**MONTHLY PROGRESS REPORT**  
**Cabot Carbon/Koppers Superfund Site**  
**GAINESVILLE, FLORIDA**

---

**1. DESCRIPTION OF ACTIONS TAKEN TO COMPLY WITH THE UNILATERAL ADMINISTRATIVE ORDER (MARCH 1991) AND ESTIMATE OF THE PERCENTAGE OF THE RD/RA COMPLETED:**

- Beazer's Operation and Maintenance (O&M) Contractor performed routine treatment plant operation and maintenance services for the ground water remedial system.
- Second Five-Year Review Report recommendations are being performed through 2007.

**2. SUMMARY OF RESULTS OF SAMPLING AND TESTS AND ALL OTHER DATA DURING THE MONTH:**

- Instantaneous flow rates and totalizer volumes were measured in each extraction well.
- 3.6 gallons of NAPL were bailed from the Hawthorn Group wells during the past month, and a total of 137.96 gallons has been bailed since the start of the NAPL recovery program in June 19, 2004. The two-week recovery schedule was started October 25, 2005.
- A total of 504,000 gallons of ground water were recovered by the existing extraction system, treated and discharged to the Gainesville Regional Utilities (GRU) during this past month (operating period of 744 hours). The average recovery rate for the month was approximately 11.9 gallons per minute (gpm).

**3. SUMMARY OF ALL PLANS, REPORTS, DELIVERABLES AND PROCEDURES COMPLETED:**

- Completed monthly maintenance check.
- Inspected piezometers, extraction wells, piping, valves, treatment plant vessels and controls, buildings and grounds.
- Cleaned meters.
- Repaired and replaced or serviced pumps at PZ-2B and EW-2.
- Submitted 2006 Second Quarter Floridan Aquifer Groundwater Monitoring Report.
- Submitted Addendum to Floridan Aquifer Monitoring Plan.

**4. PROJECTED WORK FOR THE NEXT MONTH (SEPTEMBER 2006) WITH SCHEDULE CONSIDERATIONS:**

- Measure instantaneous flow rates and totalizer volumes for each extraction well.
- Continue NAPL removal from Hawthorn Group wells on a two-week schedule.
- Perform third quarter Upper Floridan Aquifer sampling the week of September 18th.

**5. SUMMARY OF PROBLEMS OR POTENTIAL PROBLEMS AND ACTUAL OR ANTICIPATED DELAYS ENCOUNTERED DURING THE MONTH:**

- None this reporting period.

**6. ACTIONS BEING TAKEN TO RECTIFY PROBLEMS OR DELAYS:**

- None this reporting period.

**7. SUPPLEMENTAL INFORMATION:**

- None this reporting period.

**8. CHANGES IN PERSONNEL DURING THIS MONTH:**

- None this reporting period.