

From: John Mousa
To: "[Miller, Scott](#)"; [Council, Greg](#)
Cc: [John Herbert](#); [Hutton, Richard H](#); "[Kelsey Helton \(Kelsey.Helton@dep.state.fl.us\)](#)"; [McCoy, Carrie](#); [Pearson, Stewart E.](#)
Subject: Draft Alachua County EPD Comments on Remedial Action Workplan: Offproperty Soil Replacement Blocks G & H
Date: Tuesday, February 25, 2014 1:50:00 PM

Scott and Greg,

ACEPD supports the draft comment from USEPA on the Dust Control section 2.2.4 Dust and Noise Monitoring Equipment.

In addition we have the following preliminary suggestions and comments on Section 2.3.5 Dust Control :

- 1) Section 2.3.5 states: "Non-contaminated water will be spread on soil before and during excavation, if necessary, to suppress/control generation of dust."

ACEPD requests, if not already planned, that wetting of soils be used at all times when not wet from rain and not just when necessary in order to be proactive to suppress dust before it is generated.

- 2) The workplan should also address the tree removal work that is occurring on the offsite properties and on-site in the western boundary buffer. Other than the mention of wetting when Stump grinding in Section 2.3.2, we did not see dust control mentioned in relation to the tree cutting operations. There is heavy equipment which is moving on the ground which can generate dust and dust is generated from the falling /dropping of large tree trunks and limbs on the ground. It would seem that having wet ground in the tree drop area as well as using wetting of stump grinding would be very helpful in controlling dust from this activity. The visible dust generated from the recent tree removal activity near Block H and G caused some concern about potential spread of contaminated soil by the neighborhood.

Thanks

John

From: Miller, Scott [mailto:Miller.Scott@epa.gov]
Sent: Sunday, February 23, 2014 7:11 PM
To: Council, Greg
Cc: John Mousa; John Herbert; Hutton, Richard H; 'Kelsey Helton (Kelsey.Helton@dep.state.fl.us)'; McCoy, Carrie; Pearson, Stewart E.
Subject: Comments on RAWP for Blocks G and H

Greg,

Here is the one comment/concern that we have on the RAWP for Blocks G and H. We'll look to have a conference call next week (likely Wednesday or Thursday) to discuss this as well as concerns that stakeholders have related to the RAWP for Blocks G and H.

Thank you,

Scott Miller

Remedial Project Manager

Superfund Remedial Branch, Section C

U.S. EPA Region 4

61 Forsyth Street, SW

Atlanta, GA 30303

(404) 562-9120

fax: (404) 562-8896