



August 16, 2019

Rusty Kestle
Remedial Project Manager
Superfund Remedial Branch, Section C
U.S. Environmental Protection Agency, Region 4
61 Forsyth Street SW
Atlanta, GA 30303-8909

VIA EMAIL

Subject: November 2018 Monthly Progress Report

Dear Mr. Kestle:

On behalf of Beazer East, Inc. (Beazer), attached is the November 2018 Monthly Progress Report for the Koppers portion of the Cabot/Koppers Superfund Site in Gainesville, Florida. If you have any questions or comments, please contact me.

Sincerely,

A handwritten signature in blue ink, appearing to read 'Gregory W. Council'.

Gregory W. Council, P.E.
Principal Engineer

cc: Tracie Vaught, FDEP
Scott Miller, USEPA
Agustin (Gus) Olmos, ACEPD
Rick Hutton, GRU
Carrie McCoy, Black & Veatch
John Herbert, GeoHydro Consultants
Patricia Cline, Community Technical Advisor
Linda Paul, Koppers, Inc.
Mike Slenska, TRMI
Alexis Cubbins, TRMI
Jim Erickson, Tetra Tech
Wayne Reiber, Cabot Corporation
Steve Clark, FTS
John Helton, FTS
Bryan Cotter, Water and Air Research, Community Technical Advisor
Mark Taylor, Weston Solutions

TETRA TECH

1165 Sanctuary Parkway, Suite 270, Alpharetta, GA 30009
Tel: 770-619-9950 Fax: 770-619-9903 tetratech.com

**NOVEMBER 2018
MONTHLY PROGRESS REPORT
Cabot/Koppers Superfund Site
Gainesville, Florida**

1. Compliance Actions:

- Beazer's Operation and Maintenance (O&M) Contractor performed routine treatment plant O&M services for the groundwater extraction and pretreatment system.
- Remedial Design and Remedial Action activities are presently being conducted.

2. Sampling/Test Results and Data:

- Instantaneous flow rates and totalizer volumes were measured in each extraction well.
- The bi-weekly passive NAPL recovery program continues at Upper Hawthorn monitoring wells and temporary injection points (TIPs) installed as part of the In-Situ Geochemical Stabilization (ISGS) program. Two NAPL recovery events were conducted during the month for the monitoring wells and two were conducted for the TIPs.
- Table 1 provides DNAPL collection data for wells at the Former North Lagoon and Drip Track. The only monitored TIP outside the Former Process Area and Former South Lagoon is at the Drip Track (Table 1). Process Area and South Lagoon recovery data will be included in forthcoming performance monitoring submittals.
- A total of 3,720,983 gallons of groundwater were recovered by the Surficial Aquifer drains and extraction well system (both Surficial Aquifer and UFA) during the past month (system run time of 720 hours). The average recovery rate for the month was approximately 86.1 gallons per minute (gpm). The recovery for each component is listed below.
 - Surficial Aquifer
 - Perimeter Extraction Wells: 484,494 gallons
 - Former North Lagoon Drain: 392,080 gallons
 - Former Drip Track Drain: 433,170 gallons
 - Former Process Area Drain: 443,550 gallons
 - Former South Lagoon Drain: 453,770 gallons
 - Upper Floridan Extraction Wells
 - FW-6: 19,249 gallons
 - FW-21B: 160,119 gallons
 - FW-31BE: 900,700 gallons
 - FW-32BE: 433,851 gallons

Approximately 455.4 million gallons have been recovered from the Surficial Aquifer extraction wells and four drains since the start of the Surficial Aquifer containment system in January 1995.

For the month, the total volume of water treated and discharged to the GRU wastewater system was measured to be 2,218,000 gallons. A portion of the water, from Upper Floridan Aquifer wells, was treated and used for on-Property irrigation.

The Former Process Area groundwater drain pump was turned off for approximately 8 hours to pump and clean clarifiers and to treat backwash water.

3. Plans, Reports, Deliverables and Procedures Completed:

- Remedial Design/Remedial Action Status Update Meeting (EPA/Beazer) November 2, 2018.
- Periodic maintenance checks and inspections.
- Treatment-plant component maintenance and repair as needed (caustic pump, carbon vessel gaskets and gauges, sludge pump diverter valve, bag filter vessel). Repair chemical pumps and lines, repair treatment flow meter, and repair caustic transfer pump.
- Sampled irrigation breakthrough water November 14, 2018.
- Sampled stormwater on November 15, 2018.
- Repaired FW-6 compressor and pump.
- Cleaned extraction well flow meters.
- Replaced EW-10 pump head.
- Shipped 2 drums DNPAL, 26 drums treatment sludge, 3 drums PPE on November 26, 2018.

- On-property irrigation using treated groundwater from FW-21B, FW-31BE, and FW-32BE.

4. Upcoming Actions:

- Fourth quarter sampling event December 17-18, 2018.
- NAPL collection at Upper Hawthorn monitoring wells: bi-weekly.
- NAPL collection at temporary Upper Hawthorn ISGS injection points: bi-weekly.
- Routine inspection, operation, maintenance, and monitoring.

5. Schedule Status:

- The overall project schedule is currently being updated and will be submitted in a Remedial Design Work Plan Addendum.

6. Community Involvement:

- Future community involvement activities will be coordinated with EPA.

Table 1. DNAPL recovery volume (gal) at wells and at Drip Track TIP: November 2018

Date	Well	Volume (gal)
11/8/2018	HG-10S	Stain
	HG-10D	Stain
	HG-12S	0.5
	HG-12D	ND
	HG-16S	Stain
	HG-16D	Stain
	MW-22B	Stain
11/21/2018	HG-10S	Stain
	HG-10D	Stain
	HG-12S	0.5
	HG-12D	ND
	HG-16S	Stain
	HG-16D	Stain
	MW-22B	Stain
11/13/2018	Drip Track	0.3
11/27/2018	Drip Track	0.4