



June 10, 2013

W. Russell Kestle, Jr. PG
Remedial Project Manager
Superfund Division, Region 4
U. S. Environmental Protection Agency
61 Forsyth Street SW
Atlanta GA 30303-8909

VIA EMAIL

Subject: **May 2013 Monthly Progress Report**

Dear Mr. Kestle:

On behalf of Beazer East, Inc. (Beazer), attached is the May 2013 Monthly Progress Report for the Cabot/Koppers Superfund Site in Gainesville, Florida. If you have any questions or comments, please contact me.

Sincerely,

A handwritten signature in blue ink, appearing to read 'Gregory W. Council'.

Gregory W. Council, P.E.
Principal Engineer

cc: Scott Miller, EPA
Kelsey Helton, FDEP
John Mousa, ACEPD
Rick Hutton, GRU
Carrie McCoy, Black & Veatch
John Herbert, GeoHydro Consultants
Patricia Cline, Community Technical Advisor
Linda Paul, Koppers, Inc.
Mitchell Brouman, TRMI
Mike Slenska, TRMI
Donna Kopach, TRMI
Jim Erickson, Tetra Tech
Kim O'Day, Tetra Tech

May 2013
MONTHLY PROGRESS REPORT
Cabot/Koppers Superfund Site
Gainesville, Florida

1. Compliance Actions:

- Beazer's Operation and Maintenance (O&M) Contractor performed routine treatment plant O&M services for the groundwater extraction and pretreatment system.
- Remedial Design and Remedial Action (RD/RA) activities are presently being planned and scheduled.

2. Sampling/Test Results and Data:

- Instantaneous flow rates and totalizer volumes were measured in each extraction well.
- The bi-weekly passive NAPL recovery program continues at Upper Hawthorn monitoring wells: 2.35 gallons of NAPL were removed from Upper Hawthorn wells during the past month (2 recovery events). A total of 539.56 gallons have been bailed or pumped since the start of the NAPL recovery program on June 19, 2004. The attached table provides details of the NAPL recovery volumes by well and date.
- In addition, NAPL was removed from 11 temporary injection points installed in the Former Process Area as part of the In-Situ Geochemical Stabilization (ISGS) program. This is a pilot demonstration for full scale design. Two NAPL recovery events were conducted during the month, resulting in 126.1 gallons removed.
- In addition, NAPL was removed from six newly-installed recovery wells installed in the Former Process Area as part of the In-Situ Geochemical Stabilization (ISGS) program (one in the surficial aquifer and five in the Upper Hawthorn). One NAPL recovery event was conducted during the month, resulting in 46.5 gallons removed.
- A total of 3,948,764 gallons of groundwater were recovered by the Surficial Aquifer drains and extraction well system during the past month (system run time of 744 hours). The average recovery rate for the month was approximately 88.5 gallons per minute (gpm). The recovery for each component is listed below.
 - Surficial Aquifer
 - Perimeter Extraction Wells: 544,014 gallons
 - Former North Lagoon Drain: 358,410 gallons
 - Former Drip Track Drain: 511,800 gallons
 - Former Process Area Drain: 484,340 gallons
 - Former South Lagoon Drain: 433,710 gallons
 - Upper Floridan Extraction Wells
 - FW-6: 27,409 gallons
 - FW-21B: 114,833 gallons
 - FW-31BE: 948,890 gallons
 - FW-32BE: 525,358 gallons

Approximately 316 million gallons have been recovered from the Surficial Aquifer extraction wells and four drains since the start of the Surficial Aquifer containment system in January 1995.

For the month, the total volume of water treated and discharged to the GRU wastewater system was 2,267,000 gallons. The remaining portion of the water, from Upper Floridan Aquifer wells, was treated and used for irrigation.

The Former South Lagoon and Former Process Area groundwater drain pumps were turned off for approximately 6 hours to pump and clean clarifiers and to treat backwash water. All drain pumps are set at the lowest possible positions in sumps.

3. Plans, Reports, Deliverables and Procedures Completed:

- *2012 Second Semiannual Comprehensive Groundwater Monitoring Report* (Field & Technical Services) submitted on May 15.
- Beazer contributed to information sheets and access agreements sent to off-Site parcel owners and residents regarding soil removal and restoration.
- Periodic maintenance checks and inspections.
- Treatment-plant component maintenance and repair as needed.
- Irrigation-system carbon breakthrough sample collection for VOCs and SVOCs.
- Second quarter SW sampling was performed May 3, 2013.
- Second quarter TSE sampling was performed May 15, 2013.
- Replace EW-2 and EW-8 pumps.
- Replace gauges in EW-11.
- On-property irrigation using treated groundwater from FW-6, FW-21B, FW-31BE, and FW-32BE.
- Recalibration of irrigation system effluent meter.

4. Upcoming Actions:

- NAPL collection at Upper Hawthorn monitoring wells: bi-weekly.
- NAPL collection at temporary Upper Hawthorn ISGS injection points: bi-weekly.
- Sampling of the new wells HG-31S, HG-32S, HG-33S, HG-34S, HG-35S, and HG-35S is scheduled for June 3-4, 2013.
- Third quarter groundwater sampling event planned for August 12-18, 2013.
- Preparation of a Remedial Design Work Plan: tentative submittal date August 2013.
- Routine inspection, operation, maintenance, and monitoring.
- Coordination with EPA for access agreements at nearby properties in need of surveying or soil sampling.
- Planning for surveying and sampling of off-Site properties: tentative field date July 2013.

5. Schedule Status:

- Remedial design and remedial action planning activities are underway. A schedule is being developed as part of the Remedial Design Work Plan.
- No delays were encountered during the reporting period.

6. Plan/Schedule Modifications:

- None this reporting period.

7. Community Involvement:

- Beazer participated in an information session regarding off-site soil replacement and restoration on May 30, 2013.
- Future community involvement activities will be coordinated with EPA.

Hawthorn Group Passive NAPL Recovery (Page 1 of 6)

Well Date	HG-9S		HG-10S		HG-10D		HG-11S		HG-12S		HG-12D		HG-15S		HG-16S		HG-16D		FW-6		Total Vol. removed (gal)
	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	
6/19/2004	0.25		2.42		0.17		2.74		1.04		1.13		NM		1.08		NM		NM		-
7/7/2004	0.4		3.25		Stain		2.44		Stain		Stain		ND		0.75		ND		ND		-
7/20/2004	NM	0.1	3.24	0.8	ND	0	3.08	0.8	1.74	0.2	NM	Trace	NM	NM	1.74	0.1	NM	NM	NM	NM	2
8/3/2004	ND	0	3.29	0.3	ND	0	2.78	0.3	2.39	Trace	ND	0	ND	0	1.38	0.65	ND	0	ND	0	1.25
8/10/2004	ND	Trace	1.2	0.3	ND	0	2.69	0.4	2.25	0.5	NM	0	ND	0	0.5	0.2	ND	0	ND	0	1.4
8/17/2004	NM	0	3.03	0.7	NM	0	3.16	0.8	2.37	0.6	NM	0	ND	0	1.4	0.6	ND	0	ND	0	2.7
8/24/2004	NM	0	3.01	0.6	NM	Trace	1.27	0.4	0.39	0.3	NM	Trace	ND	0	1.24	0.3	ND	0	ND	0	1.6
8/31/2004	ND	0	2.87	0.2	ND	0	1.36	0.1	1.32	0.1	ND	0	ND	0	NM	0.1	ND	0	ND	0	0.5
9/8/2004	NM	0	2.09	0.6	NM	0	2.03	0.5	1.38	0.5	NM	0	ND	0	NM	0	ND	0	ND	0	1.6
9/14/2004	ND	0	3.21	0.5	NM	0	0.61	0.1	2.49	0.4	MN	0	1.94	0.3	1.9	0.3	ND	0	ND	0	1.6
9/21/2004	NM	0	2.76	0.6	NM	0	0.5	0.1	0.68	0.1	ND	0	NM	0	2.24	0.1	ND	0	ND	0	0.9
9/28/2004	ND	0	2.64	0.5	ND	0	1.88	0.2	1.15	0.2	NM	0	0.82	0.1	NM	0	ND	0	ND	0	1
10/5/2004	ND	0	4.85	0.8	Stain	0	1.3	0.25	1.6	0.3	ND	0	0.37	0.06	2.09	0.3	ND	0	ND	0	1.71
10/12/2004	ND	0	3.46	0.4	ND	0	3.12	0.4	1.88	0.3	ND	0	1.97	0.1	Stain	0.1	ND	0	ND	0	1.3
10/20/2004	ND	0	2.33	0.4	ND	0	2.58	0.4	1.27	0.2	ND	0	1.4	0.2	Stain	0.1	ND	0	ND	0	1.3
10/26/2004	ND	0	3.65	0.6	ND	0	3.94	0.6	1.89	0.3	ND	0	2.37	0.4	3.48	0.6	ND	0	ND	0	2.5
11/2/2004	ND	0	2.8	0.5	ND	0	3	0.5	2.4	0.4	ND	0	1.07	0.2	2.15	0.3	ND	0	ND	0	1.9
11/9/2004	ND	0	2.74	0.5	ND	0	2.16	0.4	2.51	0.4	ND	0	1.69	0.3	1.26	0.2	ND	0	ND	0	1.8
11/16/2004	ND	0	2.57	0.4	ND	0	2.38	0.4	1.37	0.2	ND	0	0.5	0.1	1.11	0.2	ND	0	ND	0	1.3
11/23/2004	Stain	0	3.16	0.5	Slit. Stain	0	3.23	0.5	1.86	0.3	ND	0	1.4	0.2	1.85	0.3	ND	0	ND	0	1.8
11/30/2004	ND	0	2.21	0.4	ND	0	3.77	0.6	2.2	0.4	ND	0	1.74	0.3	2.35	0.4	ND	0	ND	0	2.1
12/8/2004	ND	0	3.08	0.5	ND	0	3.24	0.5	1.8	0.3	ND	0	1.23	0.2	1.84	0.3	ND	0	ND	0	1.8
12/14/2004	ND	0	3.34	0.5	ND	0	3.92	0.6	2.16	0.3	ND	0	1.48	0.2	2.33	0.4	ND	0	ND	0	2
1/5/2005	ND	0	3.57	0.6	ND	0	5.51	0.9	2.8	0.4	ND	0	2.37	0.4	3.59	0.6	ND	0	ND	0	2.9
1/11/2005	ND	0	2.68	0.4	ND	0	3.41	0.6	1.82	0.3	ND	0	1.77	0.3	1.89	0.3	ND	0	ND	0	1.9
1/20/2005	ND	0	2.82	0.5	ND	0	3.03	0.5	1.63	0.3	ND	0	1.46	0.2	1.62	0.2	ND	0	ND	0	1.7
1/27/2005	ND	0	3.14	0.5	ND	0	3.73	0.6	2.04	0.3	ND	0	1.9	0.3	2.12	0.4	ND	0	ND	0	2.1
2/8/2005	ND	0	3.44	0.5	ND	0	4.77	0.8	2.57	0.4	ND	0	2.35	0.4	3.42	0.6	ND	0	ND	0	2.7
2/15/2005	ND	0	3.5	0.6	ND	0	5.38	0.9	2.85	0.5	ND	0	2.56	0.4	3.21	0.5	ND	0	ND	0	2.9
2/22/2005	ND	0	2.67	0.4	ND	0	3.69	0.6	2.05	0.3	ND	0	1.8	0.3	1.49	0.2	ND	0	ND	0	1.8
3/1/2005	ND	0	3.12	0.5	ND	0	4.43	0.7	2.45	0.4	ND	0	2.16	0.3	2.69	0.4	ND	0	ND	0	2.3
3/11/2005	ND	0	2.67	0.4	ND	0	3.48	0.6	1.9	0.3	ND	0	1.5	0.2	1.95	0.3	ND	0	ND	0	1.8
3/15/2005	ND	0	2.6	0.4	ND	0	3.57	0.6	1.87	0.3	ND	0	1.39	0.2	1.82	0.3	ND	0	ND	0	1.8
3/22/2005	ND	0	2.26	0.4	ND	0	3.5	0.6	2.06	0.3	ND	0	2.05	0.3	1.29	0.2	ND	0	ND	0	1.8
3/29/2005	ND	0	2	0.3	ND	0	2.38	0.4	2.1	0.3	ND	0	2.33	0.4	2.91	0.5	ND	0	ND	0	1.9
4/6/2005	ND	0	2.61	0.4	ND	0	2.74	0.4	1.4	0.2	ND	0	1.92	0.3	1.38	0.2	ND	0	ND	0	1.5
4/14/2005	ND	0	3.24	0.5	ND	0	3.29	0.5	1.37	0.2	ND	0	1.92	0.3	1.33	0.2	ND	0	ND	0	1.7
4/19/2005	ND	0	2.64	0.4	ND	0	3.34	0.5	1.75	0.3	ND	0	1.66	0.3	1.84	0.3	ND	0	ND	0	1.8
4/27/2005	ND	0	1.76	0.3	ND	0	1.98	0.3	1.59	0.3	ND	0	2.13	0.4	1.42	0.2	ND	0	ND	0	1.5
5/3/2005	ND	0	2.3	0.4	ND	0	2.77	0.4	1.32	0.2	ND	0	1.69	0.3	1.04	0.2	ND	0	ND	0	1.5
5/12/2005	ND	0	2.61	0.4	ND	0	3.22	0.5	1.86	0.3	ND	0	1.71	0.3	1.85	0.3	ND	0	ND	0	1.8
5/17/2005	ND	0	2.3	0.4	ND	0	2.75	0.4	1.61	0.3	ND	0	0.83	0.1	1.63	0.3	ND	0	ND	0	1.5
5/24/2005	ND	0	2.15	0.4	ND	0	1.58	0.3	2.33	0.4	ND	0	1.34	0.2	1.89	0.3	ND	0	ND	0	1.6
6/1/2005	ND	0	2.62	0.4	ND	0	2.36	0.4	1.04	0.2	ND	0	1.91	0.3	1.02	0.2	ND	0	ND	0	1.5
6/9/2005	ND	0	1.6	0.3	ND	0	1.97	0.3	1.11	0.2	ND	0	1.31	0.2	1.43	0.2	ND	0	ND	0	1.2
6/15/2005	ND	0	1.3	0.2	ND	0	1.57	0.3	1.17	0.2	ND	0	1.54	0.2	1.42	0.2	ND	0	ND	0	1.1
6/22/2005	ND	0	1.81	0.3	ND	0	1.62	0.3	1.65	0.3	ND	0	1.64	0.3	1.6	0.3	ND	0	ND	0	1.5
6/28/2005	ND	0	3.01	0.5	ND	0	3.21	0.5	1.12	0.2	ND	0	1.93	0.3	1.33	0.2	ND	0	ND	0	1.7
7/7/2005	ND	0	3.06	0.5	ND	0	0.87	0.1	2	0.3	ND	0	1.73	0.3	1.63	0.3	ND	0	ND	0	1.5
7/13/2005	ND	0	2.37	0.4	ND	0	1.98	0.3	1.2	0.2	ND	0	0.79	0.1	1.3	0.2	ND	0	ND	0	1.2
7/19/2005	ND	0	2.12	0.3	ND	0	1.71	0.3	1.02	0.2	ND	0	0.64	0.1	1.02	0.2	ND	0	ND	0	1.1
7/26/2005	ND	0	1.43	0.2	ND	0	0.87	0.1	0.76	0.1	ND	0	1.84	0.3	1.23	0.2	ND	0	ND	0	0.9
8/2/2005	ND	0	1.37	0.2	ND	0	0.76	0.1	0.62	0.1	ND	0	1.85	0.3	1.2	0.2	ND	0	ND	0	0.9

Hawthorn Group Passive NAPL Recovery (Page 2 of 6)

Well Date	HG-9S		HG-10S		HG-10D		HG-11S		HG-12S		HG-12D		HG-15S		HG-16S		HG-16D		FW-6		Total Vol. removed (gal)
	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	
8/9/2005	ND	0	1.52	0.2	ND	0	0.65	0.1	0.98	0.2	ND	0	1.9	0.3	1.59	0.3	ND	0	ND	0	1.1
8/16/2005	ND	0	1.55	0.2	ND	0	0.62	0.1	0.86	0.1	ND	0	2.04	0.3	1.46	0.2	ND	0	ND	0	0.9
8/23/2005	ND	0	1.57	0.3	ND	0	0.83	0.1	1.06	0.2	ND	0	2.14	0.4	1.68	0.3	ND	0	ND	0	1.3
8/30/2005	ND	0	1.71	0.3	ND	0	1.17	0.2	1.11	0.2	ND	0	1.83	0.3	1.93	0.3	ND	0	ND	0	1.3
9/7/2005	ND	0	1.57	0.3	ND	0	1.1	0.2	1.03	0.2	ND	0	1.85	0.3	1.94	0.3	ND	0	ND	0	1.3
9/13/2005	ND	0	1.2	0.2	ND	0	1.02	0.2	0.76	0.1	ND	0	1.64	0.3	1.67	0.3	ND	0	ND	0	1.1
9/20/2005	ND	0	1.05	0.2	ND	0	0.96	0.2	0.61	0.1	ND	0	1.49	0.2	1.63	0.3	ND	0	ND	0	1
9/27/2005	ND	0	0.92	0.1	ND	0	1.17	0.2	1.22	0.2	ND	0	1.34	0.2	1.23	0.2	ND	0	ND	0	0.9
10/4/2005	ND	0	0.97	0.2	ND	0	1.06	0.2	1.16	0.2	ND	0	1.24	0.2	1.14	0.2	ND	0	ND	0	1
10/11/2005	ND	0	1.17	0.2	ND	0	0.99	0.2	1.06	0.2	ND	0	1.14	0.2	1.22	0.2	ND	0	ND	0	1
10/25/2005	ND	0	1.21	0.2	ND	0	1.17	0.2	1.1	0.2	ND	0	1.32	0.2	1.34	0.2	ND	0	ND	0	1
11/8/2005	ND	0	1.4	0.2	ND	0	1.24	0.2	1.22	0.2	ND	0	1.34	0.2	1.37	0.2	ND	0	ND	0	1
11/30/2005	ND	0	1.42	0.2	ND	0	1.28	0.2	1.17	0.2	ND	0	1.4	0.2	1.45	0.2	ND	0	ND	0	1
12/14/2005	ND	0	1.43	0.2	ND	0	1.33	0.2	2.95	0.5	ND	0	1.53	0.2	1.39	0.2	ND	0	ND	0	1.3
1/3/2006	ND	0	1.59	0.3	ND	0	1.57	0.3	3.15	0.5	ND	0	1.7	0.3	1.5	0.2	ND	0	ND	0	1.6
1/19/2006	ND	0	3.76	0.6	stain	0	3.25	0.5	3.98	0.6	ND	0	3.01	0.5	2.85	0.5	ND	0	ND	0	2.7
2/10/2006	ND	0	3.01	0.5	ND	0	2.68	0.4	3.65	0.6	ND	0	2.8	0.5	2.59	0.4	ND	0	ND	0	2.4
2/23/2006	ND	0	3.08	0.5	ND	0	2.73	0.4	3.2	0.5	ND	0	2.84	0.5	2.68	0.4	ND	0	ND	0	2.3
3/7/2006	ND	0	2.61	0.4	ND	0	2.68	0.4	3.46	0.6	ND	0	2.02	0.3	2.49	0.4	ND	0	ND	0	2.1
3/21/2006	ND	0	2.46	0.4	ND	0	2.55	0.4	3.35	0.5	ND	0	1.74	0.3	2.22	0.4	ND	0	ND	0	2
4/4/2006	ND	0	2.26	0.4	ND	0	1.67	0.3	1.87	0.3	ND	0	2.3	0.4	2.23	0.4	ND	0	ND	0	1.8
4/18/2006	ND	0	2.15	0.4	ND	0	2.38	0.4	2.74	0.4	ND	0	2.34	0.4	2.48	0.4	ND	0	ND	0	2
5/3/2006	ND	0	2.01	0.3	ND	0	2.46	0.4	2.5	0.4	ND	0	2.34	0.4	2.99	0.5	ND	0	ND	0	2
5/17/2006	ND	0	5.64	0.9	ND	0	5.64	0.9	6	1	ND	0	6.74	1.1	5.82	0.9	ND	0	ND	0	4.8
5/30/2006	ND	0	3.12	0.5	ND	0	2.75	0.4	3.06	0.5	ND	0	2.43	0.4	2.45	0.4	ND	0	ND	0	2.2
6/15/2006	ND	0	3.27	0.5	ND	0	2.87	0.5	3.12	0.5	ND	0	2.58	0.4	2.59	0.4	ND	0	ND	0	2.3
6/27/2006	ND	0	2.8	0.5	ND	0	1.87	0.3	2.55	0.4	ND	0	2.34	0.4	1.99	0.3	ND	0	ND	0	1.9
7/13/2006	ND	0	2.96	0.5	ND	0	2.08	0.3	2.67	0.4	ND	0	2.5	0.4	2.23	0.4	ND	0	ND	0	2
7/25/2006	ND	0	3.07	0.5	ND	0	1.98	0.3	2.73	0.4	ND	0	2.6	0.4	2	0.3	ND	0	ND	0	1.9
8/8/2006	ND	0	2.26	0.4	ND	0	1.98	0.3	2.31	0.4	ND	0	2.01	0.3	2.05	0.3	ND	0	ND	0	1.7
8/22/2006	ND	0	2.11	0.3	ND	0	2.18	0.4	2.36	0.4	ND	0	2.28	0.4	2.31	0.4	ND	0	ND	0	1.9
9/5/2006	ND	0	2.26	0.4	ND	0	2.14	0.3	2.56	0.4	ND	0	2.46	0.4	2.43	0.4	ND	0	ND	0	1.9
9/19/2006	ND	0	2.47	0.4	ND	0	2.28	0.4	2.62	0.4	ND	0	2.66	0.4	2.49	0.4	ND	0	ND	0	2
10/3/2006	ND	0	2.51	0.4	ND	0	2.31	0.4	2.59	0.4	ND	0	2.7	0.4	2.62	0.4	ND	0	ND	0	2
10/17/2006	ND	0	2.56	0.4	ND	0	2.33	0.4	2.62	0.4	ND	0	2.71	0.4	2.54	0.4	ND	0	ND	0	2
10/31/2006	ND	0	2.41	0.4	ND	0	2.24	0.4	2.56	0.4	ND	0	2.64	0.4	2.49	0.4	ND	0	ND	0	2
11/14/2006	ND	0	2.57	0.4	ND	0	2.29	0.4	2.67	0.4	ND	0	2.7	0.4	2.54	0.4	ND	0	ND	0	2
11/28/2006	ND	0	1.92	0.3	ND	0	2.19	0.4	2.12	0.4	ND	0	2.52	0.4	2.23	0.4	ND	0	ND	0	1.9
12/12/2006	ND	0	1.97	0.3	ND	0	2.24	0.4	2.16	0.4	ND	0	2.54	0.4	2.26	0.4	ND	0	ND	0	1.9
12/27/2006	ND	0	2.1	0.3	ND	0	2.38	0.4	2.22	0.4	ND	0	2.6	0.4	2.24	0.4	ND	0	ND	0	1.9
1/10/2007	ND	0	2.31	0.4	ND	0	2.64	0.4	2.36	0.4	ND	0	2.75	0.4	2.34	0.4	ND	0	ND	0	2
1/23/2007	ND	0	2.37	0.4	ND	0	2.79	0.4	2.42	0.4	ND	0	2.71	0.4	2.4	0.4	ND	0	ND	0	2
2/6/2007	ND	0	2.42	0.4	ND	0	2.74	0.4	2.46	0.4	ND	0	2.65	0.4	2.46	0.4	ND	0	ND	0	2
2/20/2007	ND	0	2.48	0.4	ND	0	2.67	0.4	2.47	0.4	ND	0	2.56	0.4	2.49	0.4	ND	0	ND	0	2
3/6/2007	ND	0	2.52	0.4	ND	0	2.61	0.4	2.45	0.4	ND	0	2.65	0.4	2.54	0.4	ND	0	ND	0	2
3/20/2007	ND	0	2.31	0.4	ND	0	2.6	0.4	2.45	0.4	ND	0	2.53	0.4	2.47	0.4	ND	0	ND	0	2
4/3/2007	ND	0	2.42	0.4	ND	0	2.55	0.4	2.5	0.4	ND	0	2.5	0.4	2.49	0.4	ND	0	ND	0	2
4/17/2007	ND	0	2.52	0.4	ND	0	2.61	0.4	2.45	0.4	ND	0	2.56	0.4	2.43	0.4	ND	0	ND	0	2
5/9/2007	ND	0	3.51	0.6	ND	0	4.14	0.7	3.65	0.6	ND	0	3.64	0.6	3.92	0.6	ND	0	ND	0	3.1
5/31/2007	ND	0	2.11	0.3	ND	0	3.63	0.6	3.2	0.5	ND	0	2.83	0.5	2.47	0.4	ND	0	ND	0	2.3
6/12/2007	ND	0	1.97	0.3	ND	0	2.77	0.4	2.62	0.4	ND	0	2.3	0.4	2.03	0.3	ND	0	ND	0	1.8
6/26/2007	stain	0	2.07	0.3	stain	0	3.63	0.6	4.05	0.7	ND	0	2.8	0.4	2.49	0.4	ND	0	ND	0	2.4
7/10/2007	Trace	0	1.81	0.5	ND	0	11.64	1	7.04	1.25	ND	0	8.87	1.25	4.73	0.5	ND	0	ND	0	4.5

Hawthorn Group Passive NAPL Recovery (Page 3 of 6)

Well	HG-9S		HG-10S		HG-10D		HG-11S		HG-12S		HG-12D		HG-15S		HG-16S		HG-16D		FW-6		Total Vol. removed (gal)
	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	
7/26/2007	stain	0	1.95	0.25	stain	0	12.45	2.75	7.45	1	ND	0	7.58	0.6	3.98	0.25	ND	0	ND	0	4.85
8/8/2007	stain	0	1.13	0.25	stain	0	12.38	2.5	7.05	1	ND	0	10.14	0.75	3.68	0.25	ND	0	ND	0	4.75
8/21/2007	stain	0	2.23	0.25	stain	0	10.34	2.25	5.98	1.25	ND	0	11.51	0.75	2.27	0.25	ND	0	ND	0	4.75
9/5/2007	stain	0	2	1.25	stain	0	7.7	1.5	5.31	1	ND	0	12.54	1	4.64	0.5	ND	0	ND	0	5.25
9/19/2007	stain	0	0.42	0.2	stain	0	2.98	0.4	2.97	0.3	ND	0	2.5	0.4	0.54	0.1	ND	0	ND	0	1.4
10/3/2007	stain	0	1.02	0.1	stain	0	7.6	1.5	4.53	0.75	ND	0	15.75	0.75	6.07	1.5	ND	0	ND	0	4.6
10/16/2007	stain	0	1.45	0.25	stain	0	6.46	0.5	4.61	0.25	ND	0	14.36	2	3.39	1	ND	0	ND	0	4
10/30/2007	stain	0	1.05	0.25	stain	0	5.18	0.6	3.12	0.5	ND	0	9.26	1.75	1.65	0.6	ND	0	ND	0	3.7
11/13/2007	stain	0	1.61	0.3	stain	0	5.04	0.8	3.01	0.4	ND	0	8.84	1.5	1.74	0.65	ND	0	ND	0	3.65
11/28/2007	stain	0	1.16	0.2	stain	0	5.24	0.85	2.95	0.4	ND	0	8.59	1.5	1.44	0.4	ND	0	ND	0	3.35
12/11/2007	stain	0	1.82	0.25	stain	0	4.88	0.65	2.98	0.4	ND	0	8.75	1.7	1.22	0.3	ND	0	ND	0	3.3
12/28/2007	stain	0	2.14	0.3	stain	0	5.4	0.8	3.39	0.5	ND	0	8.8	1.6	2.44	0.3	ND	0	ND	0	3.5
1/9/2008	stain	0	2.07	0.3	stain	0	4.81	0.8	3.76	0.5	ND	0	8.75	1.4	1.33	0.3	ND	0	ND	0	3.3
1/21/2008	stain	0	1.91	0.2	stain	0	4.64	0.6	2.86	0.4	ND	0	8.77	1.4	2.36	0.4	ND	0	ND	0	3
2/5/2008	stain	0	2.06	0.25	stain	0	5	1	3.18	0.5	ND	0	8.7	1.3	2.34	0.3	ND	0	ND	0	3.35
2/19/2008	ND	0	2.26	0.2	stain	0	4.45	0.9	3.26	0.5	ND	0	8.76	1.3	2.62	0.4	ND	0	ND	0	3.3
3/4/2008	stain	0	NM	0	NM	0	4.27	0.7	3.24	0.5	ND	0	8.24	1.25	2.53	0.3	ND	0	ND	0	2.75
3/20/2008	stain	0	NM	0	NM	0	4.5	0.9	3.16	0.4	ND	0	8.51	1.25	2.35	0.4	ND	0	ND	0	2.95
4/1/2008	stain	0	NM	0	NM	0	4.04	0.6	2.93	0.5	ND	0	7.95	1.2	2.42	0.4	ND	0	ND	0	2.7
4/16/2008	stain	0	NM	0	NM	0	4.43	0.7	2.72	0.4	ND	0	8.04	1.2	1.95	0.4	ND	0	ND	0	2.7
4/29/2008	stain	0	NM	0	NM	0	4.27	0.75	2.57	0.4	ND	0	8.29	1.1	1.56	0.4	ND	0	ND	0	2.65
5/13/2008	stain	0	NM	0	NM	0	4	0.75	2.79	0.5	ND	0	8.1	1.2	1.79	0.3	ND	0	ND	0	2.75
5/27/2008	stain	0	NM	0	NM	0	3.98	0.9	2.58	0.4	ND	0	7.9	1.2	1.57	0.3	ND	0	ND	0	2.8
6/10/2008	stain	0	NM	0	NM	0	3.84	0.7	2.72	0.4	ND	0	7.94	1.2	1.43	0.4	ND	0	ND	0	2.7
6/24/2008	stain	0	NM	0	NM	0	3.91	0.6	2.52	0.4	ND	0	7.76	1.1	1.42	0.3	ND	0	ND	0	2.4
7/10/2008	stain	0	NM	0	NM	0	3.99	0.7	3.15	0.4	ND	0	7.73	1	1.89	0.4	ND	0	ND	0	2.5
7/24/2008	stain	0	NM	0	NM	0	5.39	0.9	3.26	0.5	ND	0	8.38	1.1	1.83	0.3	ND	0	ND	0	2.8
8/7/2008	stain	0	NM	0	NM	0	4.38	0.75	2.85	0.3	ND	0	8.38	1.1	1.44	0.4	ND	0	ND	0	2.55
8/19/2008	stain	0	NM	0	NM	0	3.76	0.7	2.83	0.4	ND	0	8.27	1.1	1.16	0.3	ND	0	ND	0	2.5
9/3/2008	stain	0	stain	0	stain	0	4.34	0.7	2.83	0.4	ND	0	8.35	1.1	1.26	0.25	ND	0	ND	0	2.45
9/16/2008	stain	0	stain	0	stain	0	3.98	0.75	2.79	0.4	ND	0	8.6	1	1.32	0.25	ND	0	ND	0	2.4
9/30/2008	stain	0	0.59	0.1	stain	0	3.9	0.7	3.03	0.3	ND	0	7.97	1.1	1.39	0.3	ND	0	ND	0	2.5
10/14/2008	stain	0	1.17	0.1	stain	0	4.04	0.75	2.68	0.4	ND	0	7.96	1.1	1.52	0.3	ND	0	ND	0	2.65
10/28/2008	stain	0	1.37	0.2	stain	0	3.92	0.7	2.73	0.35	ND	0	7.88	1	1.4	0.3	ND	0	ND	0	2.55
11/11/2008	stain	0	1.48	0.2	stain	0	3.9	0.7	2.78	0.35	ND	0	8.15	1	1.33	0.25	ND	0	ND	0	2.5
11/25/2008	stain	0	1.35	0.2	stain	0	3.79	0.75	2.37	0.4	ND	0	7.84	1.1	1.04	0.25	ND	0	ND	0	2.7
12/13/2008	stain	0	1.43	0.2	stain	0	3.99	0.7	2.66	0.4	ND	0	7.97	1.2	1.13	0.2	ND	0	ND	0	2.7
12/23/2008	stain	0	1.38	0.2	stain	0	3.68	0.7	2.17	0.4	ND	0	8.34	0.8	1.12	0.2	ND	0	ND	0	2.3
1/6/2009	stain	0	1.18	0.2	stain	0	3.94	0.7	2.56	0.4	ND	0	8.11	1	1.29	0.2	ND	0	ND	0	2.5
1/20/2009	stain	0	1.44	0.25	stain	0	4.2	0.75	2.72	0.4	ND	0	8.07	0.9	0.94	0.2	ND	0	ND	0	2.5
2/3/2009	stain	0	3.77	0.2	stain	0	5.33	0.7	3.89	0.4	ND	0	9.33	0.9	3.29	0.25	ND	0	ND	0	2.45
2/18/2009	stain	0	1.49	0.25	stain	0	3.63	0.75	2.46	0.45	ND	0	7.96	0.9	1.32	0.2	ND	0	ND	0	2.55
3/4/2009	stain	0	1.99	0.25	stain	0	3.59	0.6	2.6	0.4	ND	0	7.74	1	1.03	0.2	ND	0	ND	0	2.45
3/17/2009	NM	0	NM	0	NM	0	NM	0	NM	0	NM	0	7.55	1	NM	0	NM	0	NM	0	1
3/18/2009	stain	0	1.89	0.25	stain	0	3.77	0.7	2.47	0.4	ND	0	6.18	0.65	0.97	0.15	ND	0	ND	0	2.15
3/31/2009	stain	0	1.81	0.2	stain	0	3.89	0.7	2.38	0.4	ND	0	6.94	0.9	0.94	0.1	ND	0	ND	0	2.3
4/14/2009	stain	0	1.5	0.3	stain	0	3.74	0.8	2.22	0.3	ND	0	6.6	0.9	1.09	0.1	ND	0	ND	0	2.4
5/1/2009	stain	0	1.54	0.3	stain	0	4.03	0.6	2.1	0.3	ND	0	6.74	0.75	1.27	0.2	ND	0	ND	0	2.15
5/15/2009	stain	0	1.6	0.25	stain	0	3.77	0.7	2.16	0.4	ND	0	7.2	0.75	1.02	0.2	ND	0	ND	0	2.3
5/27/2009	stain	0	1.41	0.3	stain	0	3.54	0.65	2.02	0.4	ND	0	6.75	0.95	0.82	0.3	ND	0	ND	0	2.6
6/9/2009	stain	0	1.5	0.3	stain	0	4	0.7	2.12	0.4	ND	0	6.99	1	0.86	0.3	ND	0	ND	0	2.7
6/25/2009	stain	0	1.54	0.3	stain	0	3.96	0.75	1.96	0.5	ND	0	7.43	0.8	0.63	0.25	ND	0	ND	0	2.6
7/9/2009	stain	0	1.71	0.3	stain	0	3.82	0.7	2.39	0.4	ND	0	7.13	0.9	0.91	0.1	ND	0	ND	0	2.4

Hawthorn Group Passive NAPL Recovery (Page 4 of 6)

Well	HG-9S		HG-10S		HG-10D		HG-11S		HG-12S		HG-12D		HG-15S		HG-16S		HG-16D		FW-6		Total Vol. removed (gal)
	Date	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	
7/24/2009	stain	0	1.95	0.25	stain	0	3.98	0.7	3.25	0.3	ND	0	6.78	1	0.97	0.1	ND	0	ND	0	2.35
8/6/2009	stain	0	1.83	0.25	stain	0	3.42	0.8	2.95	0.5	ND	0	7.36	1.1	1.03	0.2	ND	0	ND	0	2.85
8/20/2009	stain	0	1.87	0.3	stain	0	3.43	0.8	2.42	0.5	ND	0	7.93	1.1	1.07	0.2	stain	0	ND	0	2.9
9/3/2009	stain	0	1.81	0.3	stain	0	2.84	0.8	2.06	0.3	ND	0	7.04	1	0.92	0.1	stain	0	ND	0	2.5
9/16/2009	stain	0	1.53	0.3	stain	0	2.7	0.7	2.23	0.35	ND	0	6.73	0.8	1.05	0.15	stain	0	ND	0	2.3
9/30/2009	stain	0	2.1	0.3	stain	0	2.66	0.6	2.51	0.4	ND	0	6.69	0.9	1.13	0.2	stain	0	ND	0	2.4
10/21/2009	stain	0	2.83	0.3	stain	0	2.69	0.65	2.96	0.5	ND	0	6.94	1.05	1.21	0.2	stain	0	NM	0	2.7
11/5/2009	stain	0	3.01	0.3	stain	0	2.91	0.6	2.86	0.6	ND	0	6.75	2.1	1.33	0.2	stain	0	NM	0	3.8
11/18/2009	stain	0	1.88	0.3	stain	0	2.78	0.6	2.78	0.4	ND	0	5.15	1.6	1.57	0.2	stain	0	NM	0	3.1
12/1/2009	stain	0	1.7	0.2	stain	0	2.54	0.6	2.92	0.45	ND	0	4	1	1.03	0.1	stain	0	NM	0	2.35
12/17/2009	stain	0	1.59	0.2	stain	0	2.69	0.5	2.79	0.5	ND	0	3.9	1	1.55	0.2	stain	0	NM	0	2.4
12/31/2009	stain	0	2.08	0.3	stain	0	2.54	0.6	2.74	0.4	ND	0	3.6	0.9	0.93	0.1	stain	0	NM	0	2.3
1/14/2010	stain	0	1.98	0.25	stain	0	2.38	0.6	3.03	0.4	ND	0	3.57	0.9	1.2	0.2	stain	0	NM	0	2.35
1/26/2010	stain	0	1.55	0.2	stain	0	2.39	0.5	2.06	0.3	ND	0	NA	0.65	1.06	0.1	stain	0	NM	0	1.75
2/10/2010	stain	0	1.51	0.1	stain	0	2.45	0.4	2.93	0.3	ND	0	3.33	0.65	1.15	0.1	stain	0	NM	0	1.55
2/25/2010	stain	0	1.8	0.25	stain	0	2.54	0.4	2.73	0.3	ND	0	3.13	0.4	0.95	0.1	stain	0	NM	0	1.45
3/10/2010	stain	0	1.97	0.25	stain	0	2.32	0.4	2.43	0.4	ND	0	4.14	0.5	1.26	0.2	stain	0	NM	0	1.75
3/29/2010	stain	0	2.35	0.3	stain	0	2.74	0.6	2.93	0.4	ND	0	5.17	0.75	0.93	0.1	stain	0	NM	0	2.15
4/14/2010	stain	0	1.6	0.2	stain	0	2.69	0.6	2.15	0.45	ND	0	5.29	0.9	0.97	0.1	stain	0	NM	0	2.25
4/29/2010	stain	0	2.06	0.3	stain	0	2.61	0.45	2.98	0.5	ND	0	5.65	1	1.53	0.2	stain	0	NM	0	2.45
5/14/2010	stain	0	1.36	0.2	stain	0	2.54	0.4	3.03	0.4	ND	0	5.43	0.8	1.05	0.1	stain	0	NM	0	1.9
5/26/2010	stain	0	1.82	0.15	stain	0	2.38	0.5	3.15	0.5	ND	0	5.2	0.75	1.87	0.2	stain	0	NM	0	2.1
6/10/2010	stain	0	2.01	0.25	stain	0	2.33	0.45	3.05	0.45	ND	0	5.1	0.8	1.47	0.15	stain	0	NM	0	2.1
6/24/2010	stain	0	1.18	0.15	stain	0	2.27	0.45	2.83	0.4	ND	0	5.14	0.8	1.5	0.2	stain	0	NM	0	2
7/8/2010	stain	0	1.32	0.25	stain	0	2.28	0.4	2.9	0.4	ND	0	4.9	0.75	1.88	0.1	stain	0	NM	0	1.9
7/21/2010	stain	0	1.5	0.2	stain	0	2.14	0.4	3.06	0.5	ND	0	4.8	0.8	1.05	0.15	stain	0	NM	0	2.05
8/5/2010	stain	0	1.56	0.2	stain	0	2.31	0.4	3.06	0.5	ND	0	4.7	0.8	1.47	0.15	stain	0	NM	0	2.05
8/19/2010	stain	0	1.96	0.1	stain	0	2.28	0.4	2.9	0.55	ND	0	4.99	0.8	1.06	0.2	stain	0	NM	0	2.05
9/2/2010	stain	0	2.01	0.25	stain	0	2.21	0.4	3.03	0.5	ND	0	4.95	0.65	1.37	0.2	stain	0	NM	0	2
9/15/2010	stain	0	2.08	0.25	stain	0	2.14	0.35	2.98	0.45	ND	0	5.04	0.75	1.07	0.1	stain	0	NM	0	1.9
9/29/2010	stain	0	2.07	0.3	stain	0	2.14	0.4	2.9	0.4	ND	0	4.95	0.65	1.77	0.15	stain	0	NM	0	1.9
10/13/2010	stain	0	2.53	0.4	stain	0	2.19	0.4	2.86	0.45	ND	0	5.2	0.7	1.27	0.15	stain	0	NM	0	2.1
10/28/2010	stain	0	2.51	0.25	stain	0	2.24	0.4	2.95	0.4	ND	0	5.34	0.8	1.05	0.1	stain	0	NM	0	1.95
11/10/2010	stain	0	1.97	0.3	stain	0	2.21	0.4	3.06	0.4	ND	0	5.15	0.75	1.09	0.15	stain	0	NM	0	2
11/24/2010	stain	0	1.9	0.3	stain	0	NM	0.4	2.92	0.4	ND	0	NM	0.75	1.48	0.15	stain	0	NM	0	2
12/9/2010	stain	0	NM	0.4	stain	0	NM	0.4	NM	0.45	ND	0	NM	0.65	NM	0.1	stain	0	NM	0	2
12/21/2010	stain	0	3.05	0.3	stain	0	1.93	0.5	3.02	0.5	ND	0	5.1	0.8	1.1	0.2	stain	0	NM	0	2.3
1/6/2011	stain	0	2.7	0.35	stain	0	2.37	0.4	2.88	0.45	ND	0	4.5	0.6	1.37	0.2	stain	0	NM	0	2
1/19/2011	stain	0	2.9	0.3	stain	0	2.11	0.4	3.11	0.4	ND	0	5.35	0.8	1.91	0.25	stain	0	NM	0	2.15
2/2/2011	stain	0	2.49	0.25	stain	0	2.19	0.4	3.03	0.4	ND	0	5.34	0.65	1.47	0.15	stain	0	NM	0	1.85
2/17/2011	stain	0	2.43	0.2	stain	0	2.18	0.4	3.05	0.4	ND	0	5.54	0.65	1.48	0.15	stain	0	NM	0	1.8
3/3/2011	stain	0	2.56	0.35	stain	0	2.14	0.4	3.12	0.45	ND	0	5.53	0.8	0.63	0.1	stain	0	NM	0	2.1
3/16/2011	stain	0	2.05	0.3	stain	0	1.94	0.4	2.96	0.4	ND	0	5.4	0.7	1.4	0.15	stain	0	NM	0	1.95
3/30/2011	stain	0	1.88	0.25	stain	0	2.08	0.4	3.03	0.4	ND	0	5.53	0.75	1.03	0.1	stain	0	NM	0	1.9
4/13/2011	stain	0	2.23	0.35	stain	0	1.67	0.35	2.94	0.4	ND	0	5.53	0.75	1.03	0.15	stain	0	NM	0	2
4/28/2011	stain	0	2.89	0.3	stain	0	2.09	0.4	3.02	0.4	ND	0	5.64	0.75	0.7	0.1	stain	0	NM	0	1.95
5/11/2011	stain	0	2.55	0.35	stain	0	1.98	0.4	2.92	0.4	ND	0	5.46	0.65	0.85	0.15	stain	0	NM	0	1.95
5/26/2011	stain	0	1.9	0.3	stain	0	1.98	0.4	3.05	0.4	ND	0	5.13	0.65	1.53	0.25	stain	0	NM	0	2
6/8/2011	stain	0	2.56	0.3	stain	0	2.03	0.4	2.89	0.4	ND	0	4.96	0.75	0.7	0.15	stain	0	NM	0	2
6/23/2011	stain	0	2.1	0.4	stain	0	2.19	0.4	3.05	0.45	ND	0	4.70	0.5	1.55	0.2	stain	0	NM	0	1.95
7/7/2011	stain	0	1.71	0.25	stain	0	2.14	0.4	3.05	0.4	ND	0	5.5	0.7	1.37	0.15	stain	0	NM	0	1.9
7/20/2011	stain	0	2.08	0.25	stain	0	1.94	0.4	2.86	0.35	ND	0	5.13	0.75	0.77	0.1	stain	0	NM	0	1.85
8/4/2011	stain	0	2.55	0.4	stain	0	2.19	0.45	2.66	0.4	ND	0	5.45	0.7	0.54	0.1	stain	0	NM	0	2.05

Hawthorn Group Passive NAPL Recovery (Page 5 of 6)

Well	HG-9S		HG-10S		HG-10D		HG-11S		HG-12S		HG-12D		HG-15S		HG-16S		HG-16D		FW-6		Total Vol. removed (gal)
	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	
8/17/2011	stain	0	1.81	0.25	stain	0	2.11	0.4	2.91	0.4	ND	0	5.40	0.75	1.25	0.15	stain	0	NM	0	1.95
9/1/2011	stain	0	2.06	0.35	stain	0	2.18	0.4	2.92	0.35	ND	0	5.13	0.7	1.03	0.15	stain	0	NM	0	1.95
9/15/2011	stain	0	2.35	0.35	stain	0	2.04	0.4	2.46	0.4	ND	0	5.37	0.55	1.33	0.25	stain	0	NM	0	1.95
9/29/2011	stain	0	2.28	0.4	stain	0	1.98	0.4	2.86	0.4	ND	0	5.50	0.6	1.21	0.25	stain	0	NM	0	2.05
10/13/2011	stain	0	2.51	0.35	stain	0	1.97	0.4	2.84	0.35	ND	0	5.37	0.75	0.52	0.15	stain	0	NM	0	2
10/26/2011	stain	0	2.08	0.35	stain	0	1.68	0.35	3.04	0.4	ND	0	5.10	0.7	1.14	0.2	stain	0	NM	0	2
11/9/2011	stain	0	2.02	0.3	stain	0	1.61	0.3	2.95	0.4	ND	0	5.13	0.75	1.74	0.15	stain	0	NM	0	1.9
11/27/2011	stain	0	1.91	0.35	stain	0	2.24	0.4	2.92	0.45	ND	0	5.51	0.7	1.05	0.1	stain	0	NM	0	2
12/8/2011	stain	0	1.88	0.3	stain	0	1.64	0.3	3.12	0.35	ND	0	4.83	0.65	1.02	0.15	stain	0	NM	0	1.75
12/22/2011	stain	0	2	0.2	stain	0	1.94	0.35	2.36	0.4	ND	0	5.89	0.7	0.76	0.1	stain	0	NM	0	1.75
1/5/2012	stain	0	2.91	0.35	stain	0	1.97	0.3	2.87	0.3	ND	0	5.10	0.5	1.47	0.2	stain	0	NM	0	1.65
1/19/2012	stain	0	2.21	0.35	stain	0	2.38	0.4	2.87	0.4	ND	0	5.30	0.55	1.74	0.25	stain	0	NM	0	1.95
2/2/2012	stain	0	2.39	0.25	stain	0	2.19	0.5	2.86	0.4	ND	0	5.90	0.85	1.43	0.15	stain	0	NM	0	2.15
2/16/2012	stain	0	2.54	0.4	stain	0	2.29	0.45	2.75	0.4	ND	0	5.90	0.75	1.53	0.25	stain	0	NM	0	2.25
2/29/2012	stain	0	2.05	0.35	stain	0	2.39	0.45	2.76	0.35	ND	0	5.80	0.8	1.07	0.15	stain	0	NM	0	2.1
3/14/2012	stain	0	1.99	0.25	stain	0	2.27	0.45	2.63	0.4	ND	0	5.99	0.75	1.05	0.1	stain	0	NM	0	1.95
3/29/2012	stain	0	1.93	0.25	stain	0	2.47	0.45	2.57	0.4	ND	0	5.73	0.75	0.95	0.1	stain	0	NM	0	1.95
4/11/2012	stain	0	1.83	0.4	stain	0	2.5	0.4	2.6	0.4	ND	0	4.54	0.8	0.93	0.1	stain	0	NM	0	2.1
4/25/2012	stain	0	2.48	0.4	stain	0	2.68	0.45	2.46	0.3	ND	0	5.90	0.8	0.65	0.1	stain	0	NM	0	2.05
5/10/2012	stain	0	1.96	0.3	stain	0	2.62	0.5	2.95	0.35	ND	0	4.73	1	0.53	0.1	stain	0	NM	0	2.25
5/23/2012	stain	0	1.9	0.3	stain	0	2.74	0.5	2.16	0.35	ND	0	4.93	0.9	0.64	0.1	stain	0	NM	0	2.15
6/6/2012	stain	0	1.98	0.25	stain	0	2.98	0.45	2.55	0.3	ND	0	4.85	0.7	1.05	0.15	stain	0	NM	0	1.85
6/21/2012	stain	0	1.87	0.4	stain	0	2.9	0.5	2.85	0.4	ND	0	6.11	0.85	0.83	0.1	stain	0	NM	0	2.25
7/8/2012	stain	0	1.64	0.4	stain	0	2.95	0.45	2.46	0.4	ND	0	4.78	0.9	0.73	0.1	stain	0	NM	0	2.25
7/18/2012	stain	0	1.57	0.35	stain	0	2.97	0.45	2.25	0.45	ND	0	5.73	0.7	0.83	0.1	stain	0	NM	0	2.05
8/2/2012	stain	0	1.83	0.3	stain	0	2.68	0.4	2.58	0.3	ND	0	5.64	0.75	1.04	0.15	stain	0	NM	0	1.9
8/16/2012	stain	0	2.1	0.25	stain	0	2.77	0.35	2.65	0.3	ND	0	5.85	0.9	1.05	0.15	stain	0	NM	0	1.95
9/2/2012	stain	0	2.18	0.3	stain	0	2.96	0.4	2.78	0.4	ND	0	5.3	0.75	0.83	0.1	stain	0	NM	0	1.95
9/13/2012	stain	0	1.61	0.3	stain	0	2.97	0.4	2.54	0.3	ND	0	5.74	0.8	0.33	0.1	stain	0	NM	0	1.9
9/26/2012	stain	0	2.9	0.3	stain	0	2.38	0.4	2.97	0.4	ND	0	5.85	0.8	0.53	0.1	stain	0	NM	0	2
10/10/2012	stain	0	1.5	0.25	stain	0	1.88	0.4	2.91	0.45	ND	0	5.46	0.8	0.54	0.1	stain	0	NM	0	2
10/25/2012	stain	0	1.42	0.3	stain	0	1.79	0.4	2.51	0.4	ND	0	4.63	0.75	0.79	0.1	stain	0	NM	0	1.95
11/8/2012	stain	0	1.5	0.3	stain	0	1.82	0.35	2.33	0.4	ND	0	4.44	0.75	1.23	0.15	stain	0	NM	0	1.95
11/21/2012	stain	0	1.58	0.4	stain	0	1.77	0.3	2.25	0.3	ND	0	3.88	0.6	1.03	0.1	stain	0	NM	0	1.7
12/5/2012	stain	0	1.47	0.3	stain	0	1.84	0.35	2.22	0.3	ND	0	3.96	0.65	1.12	0.1	stain	0	NM	0	1.7
12/18/2012	stain	0	1.53	0.4	stain	0	1.76	0.4	2.3	0.25	ND	0	4.04	0.6	1.09	0.2	stain	0	NM	0	1.85
1/2/2013	stain	0	1.61	0.3	stain	0	1.87	0.3	2.36	0.3	ND	0	4.23	0.5	1.12	0.1	stain	0	NM	0	1.5
1/16/2013	stain	0	1.6	0.5	stain	0	1.85	0.4	2.36	0.4	ND	0	4.08	0.5	1.07	0.25	stain	0	NM	0	2.05
1/30/2013	stain	0	1.53	0.35	stain	0	1.78	0.4	2.23	0.4	ND	0	4.31	0.5	0.96	0.2	stain	0	NM	0	1.85
2/14/2013	stain	0	1.53	0.35	stain	0	1.8	0.35	2.49	0.4	ND	0	4.17	0.5	0.94	0.1	stain	0	NM	0	1.7
2/27/2013	stain	0	1.3	0.2	stain	0	1.74	0.25	1.85	0.3	ND	0	3.95	0.45	0.83	0.1	stain	0	NM	0	1.3
3/13/2013	stain	0	1.48	0.4	stain	0	1.81	0.4	1.99	0.3	ND	0	3.84	0.6	0.73	0.1	stain	0	NM	0	1.8
3/27/2013	stain	0	1.48	0.45	stain	0	1.82	0.35	1.6	0.4	ND	0	3.95	0.45	0.83	0.15	stain	0	NM	0	1.8
4/10/2013	stain	0	stain	0	stain	0	1.47	0.35	1.63	0.3	ND	0	3.54	0.45	0.77	0.15	stain	0	NM	0	1.25
4/24/2013	stain	0	stain	0	stain	0	1.77	0.35	1.86	0.4	ND	0	3.92	0.5	stain	0	stain	0	NM	0	1.25
5/8/2013	stain	0	stain	0	stain	0	1.7	0.35	1.83	0.4	ND	0	3.78	0.45	stain	0	stain	0	NM	0	1.2
5/22/2013	stain	0	stain	0	stain	0	1.64	0.35	1.83	0.4	ND	0	3.51	0.4	stain	0	stain	0	NM	0	1.15
Total Removed		0.1		74.15		0.0		122.10		92.05		0.0		150.91		62.55		0.0		0.0	539.56

Notes:

6/19/04 measured with bailer

7/07/04 measured with weighted cotton string

Hawthorn Group Passive NAPL Recovery (Page 6 of 6)

Well	HG-9S		HG-10S		HG-10D		HG-11S		HG-12S		HG-12D		HG-15S		HG-16S		HG-16D		FW-6		Total Vol. removed (gal)
	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	Thickness (ft)	Vol. Removed (gal)	

Other dates used Bailer & Interface Probe
 ND indicates NAPL not detected
 NM indicates measurement not taken
 Stain indicates that NAPL stained measurement probe, but thickness was unmeasurable
 Blank indicated no measured DNAPL removal
 10/25/05 began two-week schedule
 5/17/06 used low-flow pump (as opposed to the bailer)
 7/10/07 RH performed bailing
 11/13/07 New Heron Oil/Water Interface Probe (H01L/SM01L) now in use
 3/4/08 through 8/25/08 Key Environmental pumping well running 8 ft away from HG-10S and HG-10D
 12/23/08 Michael Toundas performed DNAPL recovery
 2/3/2009 difficulties with obtaining DNAPL/water interface with new tape
 3/18/09 - only performed DNAPL recovery at HG-15S
 starting on 8/20/09 - used peristaltic pump at HG-11S & HG-15S; stain observed at HG-16D and M-22B
 10/21/2009 - FW-6 no longer measured due to Upper Floridan IRM